

ID	Task Name	Duration	Start	Finish
1	<b>Garden Ave. Block (Remed Houses)</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
2	<b>Garden Avenue Infrastructure</b>	<b>10 days</b>	<b>Mon 1/18/10</b>	<b>Fri 1/29/10</b>
3	Gas Line	10 days	Mon 1/18/10	Fri 1/29/10
4	<b>#4 - Type C2</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
5	Start Date	1 day	Tue 9/22/09	Tue 9/22/09
6	Rough MEP	10 days	Wed 9/23/09	Tue 10/6/09
7	Drywall	15 days	Wed 10/7/09	Tue 10/27/09
8	Siding / Masonry	5 days	Wed 10/28/09	Tue 11/3/09
9	Finish Carpentry	61 days	Wed 11/4/09	Wed 1/27/10
10	Finish Painting	36 days	Wed 12/9/09	Wed 1/27/10
11	Flooring	31 days	Wed 12/16/09	Wed 1/27/10
12	Finish MEP	26 days	Wed 12/30/09	Wed 2/3/10
13	Flooring - Carpet	4 days	Wed 3/10/10	Mon 3/15/10
14	Painting - Finish	3 days	Tue 3/16/10	Thu 3/18/10
15	MEP - Complete	3 days	Fri 3/19/10	Tue 3/23/10
16	Hardware / Specialties	5 days	Wed 3/17/10	Tue 3/23/10
17	Punchlist	5 days	Wed 3/24/10	Tue 3/30/10
18	Final Cleaning	2 days	Wed 3/31/10	Thu 4/1/10
19	Construction Complete	4 days	Thu 4/1/10	Tue 4/6/10
20	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
21	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
22	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
23	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
24	Lawn Plantings	3 days	Mon 5/31/10	Wed 6/2/10
25	Conditional C of O	1 day	Wed 4/7/10	Wed 4/7/10
26	C of O	1 day	Tue 6/1/10	Tue 6/1/10
27	Tenant Move-in	1 day	Thu 4/8/10	Thu 4/8/10
28	<b>#3 - Type C1</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
29	Start Date	1 day	Tue 9/22/09	Tue 9/22/09
30	Rough MEP	10 days	Wed 9/23/09	Tue 10/6/09
31	Drywall	15 days	Wed 10/7/09	Tue 10/27/09
32	Siding / Masonry	5 days	Wed 10/28/09	Tue 11/3/09
33	Finish Carpentry	61 days	Wed 11/4/09	Wed 1/27/10
34	Finish Painting	36 days	Wed 12/9/09	Wed 1/27/10
35	Flooring	31 days	Wed 12/16/09	Wed 1/27/10
36	Finish MEP	26 days	Wed 12/30/09	Wed 2/3/10
37	Flooring - Carpet	4 days	Thu 3/4/10	Tue 3/9/10
38	Painting - Finish	3 days	Wed 3/10/10	Fri 3/12/10
39	MEP - Complete	3 days	Mon 3/15/10	Wed 3/17/10
40	Hardware / Specialties	5 days	Thu 3/11/10	Wed 3/17/10
41	Punchlist	5 days	Thu 3/18/10	Wed 3/24/10
42	Final Cleaning	2 days	Thu 3/25/10	Fri 3/26/10
43	Construction Complete	4 days	Fri 3/26/10	Wed 3/31/10
44	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
45	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
46	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
47	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
48	Lawn Plantings	3 days	Mon 5/31/10	Wed 6/2/10
49	Conditional C of O	1 day	Thu 4/1/10	Thu 4/1/10
50	C of O	1 day	Tue 6/1/10	Tue 6/1/10
51	Tenant Move-in	1 day	Fri 4/2/10	Fri 4/2/10
52	<b>#2 - Type D3</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
53	Start Date	1 day	Tue 9/22/09	Tue 9/22/09
54	Rough MEP	10 days	Wed 9/23/09	Tue 10/6/09
55	Drywall	15 days	Wed 10/7/09	Tue 10/27/09
56	Siding / Masonry	5 days	Wed 10/28/09	Tue 11/3/09
57	Finish Carpentry	61 days	Wed 11/4/09	Wed 1/27/10
58	Finish Painting	36 days	Wed 12/9/09	Wed 1/27/10
59	Flooring	31 days	Wed 12/16/09	Wed 1/27/10
60	Finish MEP	26 days	Wed 12/30/09	Wed 2/3/10
61	Flooring - Carpet	4 days	Fri 2/26/10	Wed 3/3/10
62	Painting - Finish	3 days	Thu 3/4/10	Mon 3/8/10
63	MEP - Complete	3 days	Tue 3/9/10	Thu 3/11/10
64	Hardware / Specialties	5 days	Fri 3/5/10	Thu 3/11/10
65	Punchlist	5 days	Fri 3/12/10	Thu 3/18/10
66	Final Cleaning	2 days	Fri 3/19/10	Mon 3/22/10
67	Construction Complete	4 days	Mon 3/22/10	Thu 3/25/10
68	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
69	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
70	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
71	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
72	Lawn Plantings	3 days	Mon 5/31/10	Wed 6/2/10
73	Conditional C of O	1 day	Fri 3/26/10	Fri 3/26/10
74	C of O	1 day	Tue 6/1/10	Tue 6/1/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
75	Tenant Move-in	1 day	Mon 3/29/10	Mon 3/29/10
76	<b>#1 - Type D1</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
77	Start Date	1 day	Tue 9/22/09	Tue 9/22/09
78	Rough MEP	10 days	Wed 9/23/09	Tue 10/6/09
79	Drywall	15 days	Wed 10/7/09	Tue 10/27/09
80	Siding / Masonry	5 days	Wed 10/28/09	Tue 11/3/09
81	Finish Carpentry	61 days	Wed 11/4/09	Wed 1/27/10
82	Finish Painting	36 days	Wed 12/9/09	Wed 1/27/10
83	Flooring	31 days	Wed 12/16/09	Wed 1/27/10
84	Finish MEP	26 days	Wed 12/30/09	Wed 2/3/10
85	Flooring - Carpet	4 days	Mon 2/22/10	Thu 2/25/10
86	Painting - Finish	3 days	Fri 2/26/10	Tue 3/2/10
87	MEP - Complete	3 days	Wed 3/3/10	Fri 3/5/10
88	Hardware / Specialties	5 days	Mon 3/1/10	Fri 3/5/10
89	Punchlist	5 days	Mon 3/8/10	Fri 3/12/10
90	Final Cleaning	2 days	Mon 3/15/10	Tue 3/16/10
91	Construction Complete	4 days	Tue 3/16/10	Fri 3/19/10
92	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
93	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
94	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
95	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
96	Lawn Plantings	3 days	Mon 5/31/10	Wed 6/2/10
97	Conditional C of O	1 day	Mon 3/22/10	Mon 3/22/10
98	C of O	1 day	Tue 6/1/10	Tue 6/1/10
99	Tenant Move-in	1 day	Tue 3/23/10	Tue 3/23/10
100	<b>#5 - Type A</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
101	Start Date	1 day	Tue 9/22/09	Tue 9/22/09
102	Rough MEP	10 days	Wed 9/23/09	Tue 10/6/09
103	Drywall	15 days	Wed 10/7/09	Tue 10/27/09
104	Siding / Masonry	5 days	Wed 10/28/09	Tue 11/3/09
105	Finish Carpentry	61 days	Wed 11/4/09	Wed 1/27/10
106	Finish Painting	36 days	Wed 12/9/09	Wed 1/27/10
107	Flooring	31 days	Wed 12/16/09	Wed 1/27/10
108	Finish MEP	26 days	Wed 12/30/09	Wed 2/3/10
109	Flooring - Carpet	4 days	Tue 3/16/10	Fri 3/19/10
110	Painting - Finish	3 days	Mon 3/22/10	Wed 3/24/10
111	MEP - Complete	3 days	Thu 3/25/10	Mon 3/29/10
112	Hardware / Specialties	5 days	Tue 3/23/10	Mon 3/29/10
113	Punchlist	5 days	Tue 3/30/10	Mon 4/5/10
114	Final Cleaning	2 days	Tue 4/6/10	Wed 4/7/10
115	Construction Complete	4 days	Wed 4/7/10	Mon 4/12/10
116	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
117	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
118	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
119	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
120	Lawn Plantings	3 days	Mon 5/31/10	Wed 6/2/10
121	Conditional C of O	1 day	Tue 4/13/10	Tue 4/13/10
122	C of O	1 day	Tue 6/1/10	Tue 6/1/10
123	Tenant Move-in	1 day	Wed 4/14/10	Wed 4/14/10
124	<b>#6 - Type G</b>	<b>182 days</b>	<b>Tue 9/22/09</b>	<b>Wed 6/2/10</b>
125	Start Date	1 day	Tue 9/22/09	Tue 9/22/09
126	Rough MEP	10 days	Wed 9/23/09	Tue 10/6/09
127	Drywall	15 days	Wed 10/7/09	Tue 10/27/09
128	Siding / Masonry	5 days	Wed 10/28/09	Tue 11/3/09
129	Finish Carpentry	61 days	Wed 11/4/09	Wed 1/27/10
130	Finish Painting	36 days	Wed 12/9/09	Wed 1/27/10
131	Flooring	31 days	Wed 12/16/09	Wed 1/27/10
132	Finish MEP	26 days	Wed 12/30/09	Wed 2/3/10
133	Flooring - Carpet	4 days	Mon 3/22/10	Thu 3/25/10
134	Painting - Finish	3 days	Fri 3/26/10	Tue 3/30/10
135	MEP - Complete	3 days	Wed 3/31/10	Fri 4/2/10
136	Hardware / Specialties	5 days	Mon 3/29/10	Fri 4/2/10
137	Punchlist	5 days	Mon 4/5/10	Fri 4/9/10
138	Final Cleaning	2 days	Mon 4/12/10	Tue 4/13/10
139	Construction Complete	4 days	Tue 4/13/10	Fri 4/16/10
140	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
141	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
142	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
143	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
144	Lawn Plantings	3 days	Mon 5/31/10	Wed 6/2/10
145	Conditional C of O	1 day	Mon 4/19/10	Mon 4/19/10
146	C of O	1 day	Tue 6/1/10	Tue 6/1/10
147	Tenant Move-in	1 day	Tue 4/20/10	Tue 4/20/10
148	<b>Center Avenue</b>	<b>244 days</b>	<b>Mon 7/27/09</b>	<b>Thu 7/1/10</b>

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
149	<b>Center Avenue - Infrastructure</b>	<b>240 days</b>	<b>Mon 7/27/09</b>	<b>Fri 6/25/10</b>
150	Storm Lines	10 days	Mon 9/7/09	Fri 9/18/09
151	Sanitary Lines	10 days	Mon 9/21/09	Fri 10/2/09
152	Water Lines	5 days	Mon 10/5/09	Fri 10/9/09
153	Gas Line	2 days	Mon 7/27/09	Tue 7/28/09
154	Mill / Repave	15 days	Mon 5/31/10	Fri 6/18/10
155	Top Coat Paving	5 days	Mon 6/21/10	Fri 6/25/10
156	<b>#53 - Type F2</b>	<b>223 days</b>	<b>Mon 7/27/09</b>	<b>Wed 6/2/10</b>
157	Start Date	1 day	Mon 7/27/09	Mon 7/27/09
158	Sitework	195 days	Mon 7/27/09	Fri 4/23/10
159	Foundations	0 days	Tue 7/28/09	Tue 7/28/09
160	Underslab Utilities / Mudslab	0 days	Tue 7/28/09	Tue 7/28/09
161	Wood Framing	5 days	Mon 8/24/09	Fri 8/28/09
162	Roofing	5 days	Mon 8/31/09	Fri 9/4/09
163	Siding / Masonry	5 days	Mon 9/7/09	Fri 9/11/09
164	Rough MEP	5 days	Mon 10/19/09	Fri 10/23/09
165	Drywall	15 days	Mon 11/9/09	Fri 11/27/09
166	Finish Carpentry	53 days	Mon 11/30/09	Wed 2/10/10
167	Painting	35 days	Mon 12/28/09	Fri 2/12/10
168	Flooring	28 days	Mon 1/4/10	Wed 2/10/10
169	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
170	Furnace MEP	4 days	Mon 3/1/10	Thu 3/4/10
171	Flooring - Finish	5 days	Fri 3/5/10	Thu 3/11/10
172	Painting - Finish	3 days	Fri 3/12/10	Tue 3/16/10
173	MEP - Complete	3 days	Wed 3/17/10	Fri 3/19/10
174	Hardware / Specialties	5 days	Mon 3/15/10	Fri 3/19/10
175	Punchlist	5 days	Mon 3/22/10	Fri 3/26/10
176	Final Cleaning	2 days	Mon 3/29/10	Tue 3/30/10
177	Construction Complete	4 days	Tue 3/30/10	Fri 4/2/10
178	Sidewalks	6 days	Tue 1/12/10	Tue 1/19/10
179	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
180	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
181	Finish Paving	1 day	Mon 5/31/10	Mon 5/31/10
182	Lawn Planting	3 days	Mon 5/31/10	Wed 6/2/10
183	Conditional C of O	1 day	Mon 4/5/10	Mon 4/5/10
184	C of O	1 day	Tue 6/1/10	Tue 6/1/10
185	Tenant Move-in	1 day	Mon 4/5/10	Mon 4/5/10
186	<b>#51 - Type C3</b>	<b>223 days</b>	<b>Mon 7/27/09</b>	<b>Wed 6/2/10</b>
187	Start Date	1 day	Mon 7/27/09	Mon 7/27/09
188	Sitework	195 days	Mon 7/27/09	Fri 4/23/10
189	Foundations	0 days	Tue 7/28/09	Tue 7/28/09
190	Underslab Utilities / Mudslab	0 days	Tue 7/28/09	Tue 7/28/09
191	Wood Framing	5 days	Thu 9/3/09	Wed 9/9/09
192	Roofing	5 days	Thu 9/10/09	Wed 9/16/09
193	Siding / Masonry	5 days	Thu 9/17/09	Wed 9/23/09
194	Rough MEP	5 days	Thu 10/29/09	Wed 11/4/09
195	Drywall	15 days	Thu 11/5/09	Wed 11/25/09
196	Finish Carpentry	53 days	Thu 11/26/09	Mon 2/8/10
197	Painting	35 days	Thu 12/24/09	Wed 2/10/10
198	Flooring	28 days	Thu 12/31/09	Mon 2/8/10
199	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
200	Furnace MEP	4 days	Wed 3/3/10	Mon 3/8/10
201	Flooring - Finish	5 days	Tue 3/9/10	Mon 3/15/10
202	Painting - Finish	3 days	Tue 3/16/10	Thu 3/18/10
203	MEP - Complete	3 days	Fri 3/19/10	Tue 3/23/10
204	Hardware / Specialties	5 days	Wed 3/17/10	Tue 3/23/10
205	Punchlist	5 days	Wed 3/24/10	Tue 3/30/10
206	Final Cleaning	2 days	Wed 3/31/10	Thu 4/1/10
207	Construction Complete	4 days	Thu 4/1/10	Tue 4/6/10
208	Sidewalks	6 days	Tue 1/12/10	Tue 1/19/10
209	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
210	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
211	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
212	Lawn Planting	3 days	Mon 5/31/10	Wed 6/2/10
213	Conditional C of O	1 day	Wed 4/7/10	Wed 4/7/10
214	C of O	1 day	Mon 7/27/09	Mon 7/27/09
215	Tenant Move-in	1 day	Thu 4/8/10	Thu 4/8/10
216	<b>#50 - Type C2</b>	<b>203 days</b>	<b>Mon 7/27/09</b>	<b>Wed 5/5/10</b>
217	Start Date	1 day	Mon 7/27/09	Mon 7/27/09
218	Sitework	195 days	Mon 7/27/09	Fri 4/23/10
219	Foundations	0 days	Tue 7/28/09	Tue 7/28/09
220	Underslab Utilities / Mudslab	0 days	Tue 7/28/09	Tue 7/28/09
221	Wood Framing	5 days	Thu 8/27/09	Wed 9/2/09
222	Roofing	5 days	Thu 9/3/09	Wed 9/9/09

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
223	Siding / Masonry	5 days	Thu 9/10/09	Wed 9/16/09
224	Rough MEP	5 days	Thu 10/22/09	Wed 10/28/09
225	Drywall	15 days	Tue 11/17/09	Mon 12/7/09
226	Finish Carpentry	53 days	Tue 12/8/09	Thu 2/18/10
227	Painting	35 days	Tue 1/5/10	Mon 2/22/10
228	Flooring	28 days	Tue 1/12/10	Thu 2/18/10
229	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
230	Furnace MEP	4 days	Fri 3/5/10	Wed 3/10/10
231	Flooring - Finish	5 days	Thu 3/11/10	Wed 3/17/10
232	Painting - Finish	3 days	Thu 3/18/10	Mon 3/22/10
233	MEP - Complete	3 days	Tue 3/23/10	Thu 3/25/10
234	Hardware / Specialties	5 days	Fri 3/19/10	Thu 3/25/10
235	Punchlist	5 days	Fri 3/26/10	Thu 4/1/10
236	Final Cleaning	2 days	Fri 4/2/10	Mon 4/5/10
237	Construction Complete	4 days	Mon 4/5/10	Thu 4/8/10
238	Sidewalks	6 days	Tue 1/12/10	Tue 1/19/10
239	Driveway Stone	1 day	Mon 11/23/09	Mon 11/23/09
240	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
241	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
242	Lawn Planting	3 days	Mon 5/3/10	Wed 5/5/10
243	Conditional C of O	1 day	Fri 4/9/10	Fri 4/9/10
244	C of O	1 day	Mon 7/27/09	Mon 7/27/09
245	Tenant Move-in	1 day	Mon 4/12/10	Mon 4/12/10
246	<b>#49 - Type F1</b>	<b>197 days</b>	<b>Mon 8/31/09</b>	<b>Tue 6/1/10</b>
247	Start Date	1 day	Mon 8/31/09	Mon 8/31/09
248	Sitework	175 days	Mon 8/31/09	Fri 4/30/10
249	Foundation	1 day	Tue 9/1/09	Tue 9/1/09
250	Underslab Utilities/Mudslab	1 day	Tue 9/1/09	Tue 9/1/09
251	Wood Framing	5 days	Wed 9/9/09	Tue 9/15/09
252	Roofing	4 days	Wed 9/16/09	Mon 9/21/09
253	Siding	5 days	Tue 9/22/09	Mon 9/28/09
254	Rough MEP	39 days	Wed 9/16/09	Mon 11/9/09
255	Drywall	15 days	Mon 11/30/09	Fri 12/18/09
256	Finish Carpentry	53 days	Mon 12/21/09	Wed 3/3/10
257	Finish Painting	35 days	Mon 1/18/10	Fri 3/5/10
258	Flooring	28 days	Mon 1/25/10	Wed 3/3/10
259	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
260	Furnace MEP	4 days	Tue 3/9/10	Fri 3/12/10
261	Flooring - Finish	5 days	Mon 3/15/10	Fri 3/19/10
262	Painting - Finish	3 days	Mon 3/22/10	Wed 3/24/10
263	MEP - Complete	3 days	Thu 3/25/10	Mon 3/29/10
264	Hardware / Specialties	5 days	Tue 3/23/10	Mon 3/29/10
265	Punchlist	5 days	Tue 3/30/10	Mon 4/5/10
266	Final Cleaning	2 days	Tue 4/6/10	Wed 4/7/10
267	Construction Complete	4 days	Wed 4/7/10	Mon 4/12/10
268	Sidewalks	8 days	Tue 1/12/10	Thu 1/21/10
269	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
270	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
271	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
272	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
273	Conditional C of O	1 day	Tue 4/13/10	Tue 4/13/10
274	C of O	1 day	Tue 6/1/10	Tue 6/1/10
275	Tenant Move-in	2 days	Wed 4/14/10	Thu 4/15/10
276	<b>#48 - Type D1</b>	<b>192 days</b>	<b>Mon 9/7/09</b>	<b>Tue 6/1/10</b>
277	Start Date	1 day	Mon 9/7/09	Mon 9/7/09
278	Sitework	170 days	Mon 9/7/09	Fri 4/30/10
279	Foundation	1 day	Tue 9/8/09	Tue 9/8/09
280	Underslab Utilities/Mudslab	1 day	Tue 9/8/09	Tue 9/8/09
281	Wood Framing	5 days	Mon 9/21/09	Fri 9/25/09
282	Roofing	4 days	Mon 9/28/09	Thu 10/1/09
283	Siding	5 days	Fri 10/2/09	Thu 10/8/09
284	Rough MEP	39 days	Mon 9/28/09	Thu 11/19/09
285	Drywall	15 days	Tue 12/8/09	Mon 12/28/09
286	Finish Carpentry	53 days	Tue 12/29/09	Thu 3/11/10
287	Finish Painting	35 days	Tue 1/26/10	Mon 3/15/10
288	Flooring	28 days	Tue 2/2/10	Thu 3/11/10
289	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
290	Furnace MEP	4 days	Thu 3/11/10	Tue 3/16/10
291	Flooring - Finish	5 days	Wed 3/17/10	Tue 3/23/10
292	Painting - Finish	3 days	Wed 3/24/10	Fri 3/26/10
293	MEP - Complete	3 days	Mon 3/29/10	Wed 3/31/10
294	Hardware / Specialties	5 days	Thu 3/25/10	Wed 3/31/10
295	Punchlist	5 days	Thu 4/1/10	Wed 4/7/10
296	Final Cleaning	2 days	Thu 4/8/10	Fri 4/9/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
297	Construction Complete	4 days	Fri 4/9/10	Wed 4/14/10
298	Sidewalks	6 days	Fri 1/22/10	Fri 1/29/10
299	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
300	Driveway Paving	1 day	Mon 11/23/09	Mon 11/23/09
301	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
302	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
303	Conditional C of O	1 day	Thu 4/15/10	Thu 4/15/10
304	C of O	1 day	Tue 6/1/10	Tue 6/1/10
305	Tenant Move-in	2 days	Fri 4/16/10	Mon 4/19/10
306	<b>#47 - Type F2</b>	<b>192 days</b>	<b>Mon 9/7/09</b>	<b>Tue 6/1/10</b>
307	Start Date	1 day	Mon 9/7/09	Mon 9/7/09
308	Sitework	170 days	Mon 9/7/09	Fri 4/30/10
309	Foundation	1 day	Tue 9/8/09	Tue 9/8/09
310	Underslab Utilities/Mudslab	1 day	Tue 9/8/09	Tue 9/8/09
311	Wood Framing	5 days	Mon 9/21/09	Fri 9/25/09
312	Roofing	4 days	Mon 9/28/09	Thu 10/1/09
313	Siding	5 days	Fri 10/2/09	Thu 10/8/09
314	Rough MEP	39 days	Mon 9/28/09	Thu 11/19/09
315	Drywall	15 days	Mon 12/14/09	Fri 1/1/10
316	Finish Carpentry	53 days	Mon 1/4/10	Wed 3/17/10
317	Finish Painting	35 days	Mon 2/1/10	Fri 3/19/10
318	Flooring	28 days	Mon 2/8/10	Wed 3/17/10
319	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
320	Furnace MEP	4 days	Mon 3/15/10	Thu 3/18/10
321	Flooring - Finish	5 days	Fri 3/19/10	Thu 3/25/10
322	Painting - Finish	3 days	Fri 3/26/10	Tue 3/30/10
323	MEP - Complete	3 days	Wed 3/31/10	Fri 4/2/10
324	Hardware / Specialties	5 days	Mon 3/29/10	Fri 4/2/10
325	Punchlist	5 days	Mon 4/5/10	Fri 4/9/10
326	Final Cleaning	2 days	Mon 4/12/10	Tue 4/13/10
327	Construction Complete	4 days	Tue 4/13/10	Fri 4/16/10
328	Sidewalks	8 days	Fri 1/22/10	Tue 2/2/10
329	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
330	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
331	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
332	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
333	Conditional C of O	1 day	Mon 4/19/10	Mon 4/19/10
334	C of O	1 day	Tue 6/1/10	Tue 6/1/10
335	Tenant Move-in	2 days	Tue 4/20/10	Wed 4/21/10
336	<b>#46 - Type C2</b>	<b>192 days</b>	<b>Mon 9/7/09</b>	<b>Tue 6/1/10</b>
337	Start Date	1 day	Mon 9/7/09	Mon 9/7/09
338	Sitework	170 days	Mon 9/7/09	Fri 4/30/10
339	Foundation	1 day	Tue 9/8/09	Tue 9/8/09
340	Underslab Utilities/Mudslab	1 day	Tue 9/8/09	Tue 9/8/09
341	Wood Framing	5 days	Thu 9/24/09	Wed 9/30/09
342	Roofing	4 days	Thu 10/1/09	Tue 10/6/09
343	Siding	5 days	Wed 10/7/09	Tue 10/13/09
344	Rough MEP	39 days	Thu 10/1/09	Tue 11/24/09
345	Drywall	15 days	Mon 12/21/09	Fri 1/8/10
346	Finish Carpentry	53 days	Mon 1/11/10	Wed 3/24/10
347	Finish Painting	35 days	Mon 2/8/10	Fri 3/26/10
348	Flooring	28 days	Mon 2/15/10	Wed 3/24/10
349	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
350	Furnace MEP	4 days	Wed 3/17/10	Mon 3/22/10
351	Flooring - Finish	5 days	Tue 3/23/10	Mon 3/29/10
352	Painting - Finish	3 days	Tue 3/30/10	Thu 4/1/10
353	MEP - Complete	3 days	Fri 4/2/10	Tue 4/6/10
354	Hardware / Specialties	5 days	Wed 3/31/10	Tue 4/6/10
355	Punchlist	5 days	Wed 4/7/10	Tue 4/13/10
356	Final Cleaning	2 days	Wed 4/14/10	Thu 4/15/10
357	Construction Complete	4 days	Thu 4/15/10	Tue 4/20/10
358	Sidewalks	8 days	Fri 1/22/10	Tue 2/2/10
359	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
360	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
361	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
362	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
363	Conditional C of O	1 day	Wed 4/21/10	Wed 4/21/10
364	C of O	1 day	Tue 6/1/10	Tue 6/1/10
365	Tenant Move-in	2 days	Thu 4/22/10	Fri 4/23/10
366	<b>#45 - Type C1</b>	<b>187 days</b>	<b>Mon 9/14/09</b>	<b>Tue 6/1/10</b>
367	Start Date	1 day	Mon 9/14/09	Mon 9/14/09
368	Sitework	165 days	Mon 9/14/09	Fri 4/30/10
369	Foundation	1 day	Tue 9/15/09	Tue 9/15/09
370	Underslab Utilities/Mudslab	1 day	Tue 9/15/09	Tue 9/15/09

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
371	Wood Framing	5 days	Fri 10/9/09	Thu 10/15/09
372	Roofing	4 days	Fri 10/16/09	Wed 10/21/09
373	Siding	5 days	Thu 10/22/09	Wed 10/28/09
374	Rough MEP	39 days	Fri 10/16/09	Wed 12/9/09
375	Drywall	15 days	Tue 12/29/09	Mon 1/18/10
376	Finish Carpentry	53 days	Tue 1/19/10	Thu 4/1/10
377	Finish Painting	35 days	Tue 2/16/10	Mon 4/5/10
378	Flooring	28 days	Tue 2/23/10	Thu 4/1/10
379	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
380	Furnace MEP	4 days	Fri 3/19/10	Wed 3/24/10
381	Flooring - Finish	5 days	Thu 3/25/10	Wed 3/31/10
382	Painting - Finish	3 days	Thu 4/1/10	Mon 4/5/10
383	MEP - Complete	3 days	Tue 4/6/10	Thu 4/8/10
384	Hardware / Specialties	5 days	Fri 4/2/10	Thu 4/8/10
385	Punchlist	5 days	Fri 4/9/10	Thu 4/15/10
386	Final Cleaning	2 days	Fri 4/16/10	Mon 4/19/10
387	Construction Complete	4 days	Mon 4/19/10	Thu 4/22/10
388	Sidewalks	8 days	Fri 1/22/10	Tue 2/2/10
389	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
390	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
391	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
392	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
393	Conditional C of O	1 day	Fri 4/23/10	Fri 4/23/10
394	C of O	1 day	Tue 6/1/10	Tue 6/1/10
395	Tenant Move-in	2 days	Mon 4/26/10	Tue 4/27/10
396	<b>#44 - Type F1</b>	<b>187 days</b>	<b>Mon 9/14/09</b>	<b>Tue 6/1/10</b>
397	Start Date	1 day	Mon 9/14/09	Mon 9/14/09
398	Sitework	165 days	Mon 9/14/09	Fri 4/30/10
399	Foundation	1 day	Tue 9/15/09	Tue 9/15/09
400	Underslab Utilities/Mudslab	1 day	Tue 9/15/09	Tue 9/15/09
401	Wood Framing	5 days	Mon 10/26/09	Fri 10/30/09
402	Roofing	4 days	Mon 11/2/09	Thu 11/5/09
403	Siding	5 days	Fri 11/6/09	Thu 11/12/09
404	Rough MEP	39 days	Mon 11/2/09	Thu 12/24/09
405	Drywall	15 days	Tue 1/12/10	Mon 2/1/10
406	Finish Carpentry	53 days	Tue 2/2/10	Thu 4/15/10
407	Finish Painting	35 days	Tue 3/2/10	Mon 4/19/10
408	Flooring	28 days	Tue 3/9/10	Thu 4/15/10
409	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
410	Furnace MEP	4 days	Tue 3/23/10	Fri 3/26/10
411	Flooring - Finish	5 days	Mon 3/29/10	Fri 4/2/10
412	Painting - Finish	3 days	Mon 4/5/10	Wed 4/7/10
413	MEP - Complete	3 days	Thu 4/8/10	Mon 4/12/10
414	Hardware / Specialties	5 days	Tue 4/6/10	Mon 4/12/10
415	Punchlist	5 days	Tue 4/13/10	Mon 4/19/10
416	Final Cleaning	2 days	Tue 4/20/10	Wed 4/21/10
417	Construction Complete	4 days	Wed 4/21/10	Mon 4/26/10
418	Sidewalks	8 days	Fri 1/22/10	Tue 2/2/10
419	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
420	Driveway Paving	5 days	Mon 11/23/09	Fri 11/27/09
421	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
422	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
423	Conditional C of O	1 day	Tue 3/23/10	Tue 3/23/10
424	C of O	1 day	Tue 6/1/10	Tue 6/1/10
425	Tenant Move-in	2 days	Wed 3/24/10	Thu 3/25/10
426	<b>#43 - Type C</b>	<b>187 days</b>	<b>Mon 9/14/09</b>	<b>Tue 6/1/10</b>
427	Start Date	1 day	Mon 9/14/09	Mon 9/14/09
428	Sitework	165 days	Mon 9/14/09	Fri 4/30/10
429	Foundation	1 day	Tue 9/15/09	Tue 9/15/09
430	Underslab Utilities/Mudslab	1 day	Tue 9/15/09	Tue 9/15/09
431	Wood Framing	5 days	Thu 10/15/09	Wed 10/21/09
432	Roofing	4 days	Thu 10/22/09	Tue 10/27/09
433	Siding	5 days	Wed 10/28/09	Tue 11/3/09
434	Rough MEP	39 days	Thu 10/22/09	Tue 12/15/09
435	Drywall	15 days	Mon 1/18/10	Fri 2/5/10
436	Finish Carpentry	53 days	Mon 2/8/10	Wed 4/21/10
437	Finish Painting	35 days	Mon 3/8/10	Fri 4/23/10
438	Flooring	28 days	Mon 3/15/10	Wed 4/21/10
439	Gas Line Complete	5 days	Mon 2/22/10	Fri 2/26/10
440	Furnace MEP	4 days	Thu 3/25/10	Tue 3/30/10
441	Flooring - Finish	5 days	Wed 3/31/10	Tue 4/6/10
442	Painting - Finish	3 days	Wed 4/7/10	Fri 4/9/10
443	MEP - Complete	3 days	Mon 4/12/10	Wed 4/14/10
444	Hardware / Specialties	5 days	Thu 4/8/10	Wed 4/14/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
445	Punchlist	5 days	Thu 4/15/10	Wed 4/21/10
446	Final Cleaning	2 days	Thu 4/22/10	Fri 4/23/10
447	Construction Complete	4 days	Fri 4/23/10	Wed 4/28/10
448	Sidewalks	8 days	Fri 1/22/10	Tue 2/2/10
449	Driveway Stone	5 days	Mon 11/23/09	Fri 11/27/09
450	Driveway Paving	1 day	Mon 11/23/09	Mon 11/23/09
451	Finish Paving	1 day	Mon 5/3/10	Mon 5/3/10
452	Lawn Plantings	1 day	Mon 5/3/10	Mon 5/3/10
453	Conditional C of O	1 day	Thu 4/29/10	Thu 4/29/10
454	C of O	1 day	Tue 6/1/10	Tue 6/1/10
455	Tenant Move-in	1 day	Fri 4/30/10	Fri 4/30/10
456	<b>#52 - Type C3</b>	<b>244 days</b>	<b>Mon 7/27/09</b>	<b>Thu 7/1/10</b>
457	Start Date	2 days	Mon 5/3/10	Tue 5/4/10
458	Sitework	10 days	Tue 5/4/10	Mon 5/17/10
459	Foundations	10 days	Thu 5/6/10	Wed 5/19/10
460	Underslab Utilities / Mudslab	10 days	Thu 5/20/10	Wed 6/2/10
461	Wood Framing	5 days	Tue 3/23/10	Mon 3/29/10
462	Roofing	5 days	Tue 3/30/10	Mon 4/5/10
463	Siding / Masonry	5 days	Tue 4/6/10	Mon 4/12/10
464	Rough MEP	5 days	Tue 4/13/10	Mon 4/19/10
465	Drywall	10 days	Tue 4/20/10	Mon 5/3/10
466	Finish Carpentry	5 days	Tue 5/4/10	Mon 5/10/10
467	Finish Painting	5 days	Tue 5/11/10	Mon 5/17/10
468	Flooring	5 days	Tue 5/18/10	Mon 5/24/10
469	Finish MEP	5 days	Tue 5/25/10	Mon 5/31/10
470	Hardware / Specialties	5 days	Tue 6/1/10	Mon 6/7/10
471	Punchlist	5 days	Tue 6/8/10	Mon 6/14/10
472	Final Cleaning	2 days	Tue 6/15/10	Wed 6/16/10
473	Construction Complete	1 day	Thu 6/17/10	Thu 6/17/10
474	Sidewalks	4 days	Tue 6/22/10	Fri 6/25/10
475	Driveway Stone	4 days	Tue 6/22/10	Fri 6/25/10
476	Driveway Paving	1 day	Mon 6/28/10	Mon 6/28/10
477	Finish Paving	1 day	Tue 6/29/10	Tue 6/29/10
478	Lawn Plantings	3 days	Tue 6/29/10	Thu 7/1/10
479	Conditional C of O	1 day	Mon 7/27/09	Mon 7/27/09
480	Certificate of Compliance	2 days	Fri 6/18/10	Mon 6/21/10
481	Tenant Move-in	1 day	Tue 6/22/10	Tue 6/22/10
482	<b>Calumet Ave. / Alley #1</b>	<b>288 days?</b>	<b>Mon 7/27/09</b>	<b>Wed 9/1/10</b>
483	<b>Calumet Ave. / Alley #1 Infrastructur</b>	<b>150 days</b>	<b>Mon 10/5/09</b>	<b>Fri 4/30/10</b>
484	Storm Lines	5 days	Mon 10/5/09	Fri 10/9/09
485	Sanitary Lines	5 days	Mon 10/12/09	Fri 10/16/09
486	Water Lines	10 days	Mon 1/11/10	Fri 1/22/10
487	Gas Line	10 days	Mon 2/22/10	Fri 3/5/10
488	Electric Line	5 days	Mon 3/15/10	Fri 3/19/10
489	Road Cut / Stone Base	45 days	Mon 10/19/09	Fri 12/18/09
490	Curbing	13 days	Mon 3/15/10	Wed 3/31/10
491	Binder Paving	10 days	Mon 4/19/10	Fri 4/30/10
492	Top Coat Paving	5 days	Mon 4/26/10	Fri 4/30/10
493	<b>#7 - Building Type C2</b>	<b>200 days</b>	<b>Tue 9/8/09</b>	<b>Mon 6/14/10</b>
494	Start Date	1 day	Tue 9/8/09	Tue 9/8/09
495	Sitework	145 days	Wed 9/9/09	Tue 3/30/10
496	Foundation	5 days	Wed 9/9/09	Tue 9/15/09
497	Underslab Utilities/Mudslab	5 days	Tue 9/15/09	Mon 9/21/09
498	Wood Framing	5 days	Mon 10/26/09	Fri 10/30/09
499	Roofing	4 days	Mon 11/2/09	Thu 11/5/09
500	Siding	5 days	Mon 3/8/10	Fri 3/12/10
501	Rough MEP	30 days	Mon 11/2/09	Fri 12/11/09
502	Drywall	25 days	Tue 1/26/10	Mon 3/1/10
503	Finish Carpentry	53 days	Tue 3/2/10	Thu 5/13/10
504	Finish Painting	35 days	Tue 3/30/10	Mon 5/17/10
505	Flooring	28 days	Tue 4/6/10	Thu 5/13/10
506	Finish MEP	28 days	Tue 4/13/10	Thu 5/20/10
507	Hardware / Specialties	18 days	Tue 4/20/10	Thu 5/13/10
508	Punchlist	10 days	Fri 5/21/10	Thu 6/3/10
509	Final Cleaning	3 days	Fri 6/4/10	Tue 6/8/10
510	Construction Complete	1 day	Wed 6/9/10	Wed 6/9/10
511	Sidewalks	5 days	Mon 4/5/10	Fri 4/9/10
512	Driveway Stone	5 days	Mon 4/5/10	Fri 4/9/10
513	Driveway Paving	1 day	Mon 4/12/10	Mon 4/12/10
514	Finish Paving	1 day	Tue 4/13/10	Tue 4/13/10
515	Lawn Plantings	3 days	Tue 4/13/10	Thu 4/15/10
516	Conditional C of O	1 day	Thu 6/10/10	Thu 6/10/10
517	Certificate of Compliance	1 day	Fri 6/11/10	Fri 6/11/10
518	Tenant Move-in	1 day	Mon 6/14/10	Mon 6/14/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
519	<b>#8 - Building Type F1</b>	<b>196 days</b>	<b>Mon 9/21/09</b>	<b>Mon 6/21/10</b>
520	Start Date	1 day	Mon 9/21/09	Mon 9/21/09
521	Sitework	140 days	Tue 9/22/09	Mon 4/5/10
522	Foundation	5 days	Tue 9/22/09	Mon 9/28/09
523	Underslab Utilities/Mudslab	5 days	Mon 9/28/09	Fri 10/2/09
524	Wood Framing	5 days	Mon 10/26/09	Fri 10/30/09
525	Roofing	4 days	Mon 11/2/09	Thu 11/5/09
526	Siding	5 days	Thu 2/25/10	Wed 3/3/10
527	Rough MEP	22 days	Mon 11/2/09	Tue 12/1/09
528	Drywall	32 days	Tue 1/26/10	Wed 3/10/10
529	Finish Carpentry	53 days	Thu 3/11/10	Mon 5/24/10
530	Finish Painting	35 days	Thu 4/8/10	Wed 5/26/10
531	Flooring	28 days	Thu 4/15/10	Mon 5/24/10
532	Finish MEP	28 days	Thu 4/22/10	Mon 5/31/10
533	Hardware / Specialties	16 days	Thu 4/29/10	Thu 5/20/10
534	Punchlist	10 days	Fri 5/28/10	Thu 6/10/10
535	Final Cleaning	3 days	Fri 6/11/10	Tue 6/15/10
536	Construction Complete	1 day	Wed 6/16/10	Wed 6/16/10
537	Sidewalks	5 days	Mon 4/5/10	Fri 4/9/10
538	Driveway Stone	5 days	Mon 4/5/10	Fri 4/9/10
539	Driveway Paving	1 day	Mon 4/12/10	Mon 4/12/10
540	Finish Paving	1 day	Tue 4/13/10	Tue 4/13/10
541	Lawn Plantings	3 days	Tue 4/13/10	Thu 4/15/10
542	Conditional C of O	1 day	Thu 6/17/10	Thu 6/17/10
543	Certificate of Compliance	1 day	Fri 6/18/10	Fri 6/18/10
544	Tenant Move-in	1 day	Mon 6/21/10	Mon 6/21/10
545	<b>#9 - Building Type C1</b>	<b>195 days</b>	<b>Mon 9/28/09</b>	<b>Fri 6/25/10</b>
546	Start Date	1 day	Mon 9/28/09	Mon 9/28/09
547	Sitework	110 days	Tue 9/29/09	Mon 3/1/10
548	Foundation	5 days	Tue 9/29/09	Mon 10/5/09
549	Underslab Utilities/Mudslab	5 days	Mon 10/5/09	Fri 10/9/09
550	Wood Framing	5 days	Tue 11/17/09	Mon 11/23/09
551	Roofing	4 days	Tue 11/24/09	Fri 11/27/09
552	Siding	5 days	Mon 3/1/10	Fri 3/5/10
553	Rough MEP	23 days	Tue 11/24/09	Thu 12/24/09
554	Drywall	15 days	Mon 2/22/10	Fri 3/12/10
555	Finish Carpentry	53 days	Mon 3/15/10	Wed 5/26/10
556	Finish Painting	35 days	Mon 4/12/10	Fri 5/28/10
557	Flooring	28 days	Mon 4/19/10	Wed 5/26/10
558	Finish MEP	28 days	Mon 4/26/10	Wed 6/2/10
559	Hardware / Specialties	18 days	Mon 5/3/10	Wed 5/26/10
560	Punchlist	10 days	Thu 6/3/10	Wed 6/16/10
561	Final Cleaning	3 days	Thu 6/17/10	Mon 6/21/10
562	Construction Complete	1 day	Tue 6/22/10	Tue 6/22/10
563	Sidewalks	5 days	Mon 4/5/10	Fri 4/9/10
564	Driveway Stone	5 days	Mon 4/5/10	Fri 4/9/10
565	Driveway Paving	1 day	Mon 4/12/10	Mon 4/12/10
566	Finish Paving	1 day	Tue 4/13/10	Tue 4/13/10
567	Lawn Plantings	3 days	Tue 4/13/10	Thu 4/15/10
568	Conditional C of O	1 day	Wed 6/23/10	Wed 6/23/10
569	Certificate of Compliance	1 day	Thu 6/24/10	Thu 6/24/10
570	Tenant Move-in	1 day	Fri 6/25/10	Fri 6/25/10
571	<b>#10 - Building Type D2</b>	<b>180 days</b>	<b>Mon 9/28/09</b>	<b>Fri 6/4/10</b>
572	Start Date	1 day	Mon 9/28/09	Mon 9/28/09
573	Sitework	110 days	Tue 9/29/09	Mon 3/1/10
574	Foundation	5 days	Tue 9/29/09	Mon 10/5/09
575	Underslab Utilities/Mudslab	5 days	Mon 10/5/09	Fri 10/9/09
576	Wood Framing	5 days	Tue 12/1/09	Mon 12/7/09
577	Roofing	4 days	Tue 12/8/09	Fri 12/11/09
578	Siding	5 days	Mon 3/8/10	Fri 3/12/10
579	Rough MEP	23 days	Tue 12/8/09	Thu 1/7/10
580	Drywall	34 days	Tue 2/2/10	Fri 3/19/10
581	Finish Carpentry	53 days	Mon 3/22/10	Wed 6/2/10
582	Finish Painting	35 days	Mon 3/22/10	Fri 5/7/10
583	Flooring	28 days	Mon 3/29/10	Wed 5/5/10
584	Finish MEP	28 days	Mon 4/5/10	Wed 5/12/10
585	Hardware / Specialties	18 days	Mon 4/12/10	Wed 5/5/10
586	Punchlist	10 days	Thu 5/13/10	Wed 5/26/10
587	Final Cleaning	3 days	Thu 5/27/10	Mon 5/31/10
588	Construction Complete	1 day	Tue 6/1/10	Tue 6/1/10
589	Sidewalks	5 days	Mon 4/5/10	Fri 4/9/10
590	Driveway Stone	5 days	Mon 4/5/10	Fri 4/9/10
591	Driveway Paving	1 day	Mon 4/12/10	Mon 4/12/10
592	Finish Paving	1 day	Tue 4/13/10	Tue 4/13/10



CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
593	Lawn Plantings	3 days	Tue 4/13/10	Thu 4/15/10
594	Conditional C of O	1 day	Wed 6/2/10	Wed 6/2/10
595	Certificate of Compliance	1 day	Thu 6/3/10	Thu 6/3/10
596	Tenant Move-in	1 day	Fri 6/4/10	Fri 6/4/10
597	<b>#11 - Building Type B</b>	<b>165 days</b>	<b>Mon 10/19/09</b>	<b>Fri 6/4/10</b>
598	Start Date	1 day	Mon 10/19/09	Mon 10/19/09
599	Sitework	110 days	Tue 10/20/09	Mon 3/22/10
600	Foundation	5 days	Tue 10/20/09	Mon 10/26/09
601	Underslab Utilities/Mudslab	5 days	Mon 10/26/09	Fri 10/30/09
602	Wood Framing	5 days	Wed 12/2/09	Tue 12/8/09
603	Roofing	4 days	Wed 12/9/09	Mon 12/14/09
604	Siding	5 days	Mon 3/8/10	Fri 3/12/10
605	Rough MEP	18 days	Wed 12/9/09	Fri 1/1/10
606	Drywall	15 days	Mon 3/1/10	Fri 3/19/10
607	Finish Carpentry	43 days	Mon 3/22/10	Wed 5/19/10
608	Finish Painting	35 days	Mon 3/22/10	Fri 5/7/10
609	Flooring	28 days	Mon 3/29/10	Wed 5/5/10
610	Finish MEP	28 days	Mon 4/5/10	Wed 5/12/10
611	Hardware / Specialties	18 days	Mon 4/12/10	Wed 5/5/10
612	Punchlist	10 days	Thu 5/13/10	Wed 5/26/10
613	Final Cleaning	3 days	Thu 5/27/10	Mon 5/31/10
614	Construction Complete	1 day	Tue 6/1/10	Tue 6/1/10
615	Sidewalks	5 days	Mon 4/5/10	Fri 4/9/10
616	Driveway Stone	5 days	Mon 4/5/10	Fri 4/9/10
617	Driveway Paving	1 day	Mon 4/12/10	Mon 4/12/10
618	Finish Paving	1 day	Tue 4/13/10	Tue 4/13/10
619	Lawn Plantings	3 days	Tue 4/13/10	Thu 4/15/10
620	Conditional C of O	1 day	Wed 6/2/10	Wed 6/2/10
621	Certificate of Compliance	1 day	Thu 6/3/10	Thu 6/3/10
622	Tenant Move-in	1 day	Fri 6/4/10	Fri 6/4/10
623	<b>#12 - Building Type A</b>	<b>147 days</b>	<b>Mon 10/26/09</b>	<b>Tue 5/18/10</b>
624	Start Date	1 day	Mon 10/26/09	Mon 10/26/09
625	Sitework	110 days	Tue 10/27/09	Mon 3/29/10
626	Foundation	5 days	Tue 10/27/09	Mon 11/2/09
627	Underslab Utilities/Mudslab	5 days	Mon 11/2/09	Fri 11/6/09
628	Wood Framing	5 days	Fri 11/6/09	Thu 11/12/09
629	Roofing	4 days	Fri 11/13/09	Wed 11/18/09
630	Siding	5 days	Wed 12/16/09	Tue 12/22/09
631	Rough MEP	18 days	Fri 11/13/09	Tue 12/8/09
632	Drywall	15 days	Wed 12/9/09	Tue 12/29/09
633	Finish Carpentry	43 days	Wed 12/30/09	Fri 2/26/10
634	Finish Painting	35 days	Wed 1/27/10	Tue 3/16/10
635	Flooring	28 days	Wed 2/3/10	Fri 3/12/10
636	Finish MEP	28 days	Wed 2/10/10	Fri 3/19/10
637	Hardware / Specialties	13 days	Wed 2/17/10	Fri 3/5/10
638	Punchlist	5 days	Mon 3/15/10	Fri 3/19/10
639	Final Cleaning	3 days	Mon 3/22/10	Wed 3/24/10
640	Construction Complete	1 day	Thu 3/25/10	Thu 3/25/10
641	Sidewalks	5 days	Mon 4/12/10	Fri 4/16/10
642	Driveway Stone	5 days	Mon 4/12/10	Fri 4/16/10
643	Driveway Paving	1 day	Mon 4/19/10	Mon 4/19/10
644	Finish Paving	1 day	Tue 4/20/10	Tue 4/20/10
645	Lawn Plantings	3 days	Tue 4/20/10	Thu 4/22/10
646	Conditional C of O	1 day	Fri 3/26/10	Fri 3/26/10
647	Certificate of Compliance	1 day	Mon 5/17/10	Mon 5/17/10
648	Tenant Move-in	1 day	Tue 5/18/10	Tue 5/18/10
649	<b>#13 - Building Type D2</b>	<b>160 days</b>	<b>Mon 11/2/09</b>	<b>Fri 6/11/10</b>
650	Start Date	1 day	Mon 11/2/09	Mon 11/2/09
651	Sitework	115 days	Tue 11/3/09	Mon 4/12/10
652	Foundation	5 days	Tue 11/3/09	Mon 11/9/09
653	Underslab Utilities/Mudslab	5 days	Mon 11/9/09	Fri 11/13/09
654	Wood Framing	5 days	Tue 12/15/09	Mon 12/21/09
655	Roofing	4 days	Tue 12/22/09	Fri 12/25/09
656	Siding	5 days	Mon 3/15/10	Fri 3/19/10
657	Rough MEP	18 days	Tue 12/22/09	Thu 1/14/10
658	Drywall	15 days	Mon 3/8/10	Fri 3/26/10
659	Finish Carpentry	43 days	Mon 3/29/10	Wed 5/26/10
660	Finish Painting	35 days	Mon 3/29/10	Fri 5/14/10
661	Flooring	28 days	Mon 4/5/10	Wed 5/12/10
662	Finish MEP	28 days	Mon 4/12/10	Wed 5/19/10
663	Hardware / Specialties	18 days	Mon 4/19/10	Wed 5/12/10
664	Punchlist	10 days	Thu 5/20/10	Wed 6/2/10
665	Final Cleaning	3 days	Thu 6/3/10	Mon 6/7/10
666	Construction Complete	1 day	Tue 6/8/10	Tue 6/8/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
667	Sidewalks	5 days	Mon 4/12/10	Fri 4/16/10
668	Driveway Stone	5 days	Mon 4/12/10	Fri 4/16/10
669	Driveway Paving	1 day	Mon 4/19/10	Mon 4/19/10
670	Finish Paving	1 day	Tue 4/20/10	Tue 4/20/10
671	Lawn Plantings	3 days	Tue 4/20/10	Thu 4/22/10
672	Conditional C of O	1 day	Wed 6/9/10	Wed 6/9/10
673	Certificate of Compliance	1 day	Thu 6/10/10	Thu 6/10/10
674	Tenant Move-in	1 day	Fri 6/11/10	Fri 6/11/10
675	<b>#14 - Building Type D3</b>	<b>160 days</b>	<b>Mon 11/9/09</b>	<b>Fri 6/18/10</b>
676	Start Date	1 day	Mon 11/9/09	Mon 11/9/09
677	Sitework	110 days	Tue 11/10/09	Mon 4/12/10
678	Foundation	5 days	Tue 11/10/09	Mon 11/16/09
679	Underslab Utilities/Mudslab	5 days	Mon 11/16/09	Fri 11/20/09
680	Wood Framing	26 days	Mon 12/14/09	Mon 1/18/10
681	Roofing	4 days	Tue 1/19/10	Fri 1/22/10
682	Siding	5 days	Mon 3/22/10	Fri 3/26/10
683	Rough MEP	18 days	Tue 1/19/10	Thu 2/11/10
684	Drywall	15 days	Mon 3/15/10	Fri 4/2/10
685	Finish Carpentry	43 days	Mon 4/5/10	Wed 6/2/10
686	Finish Painting	35 days	Mon 4/5/10	Fri 5/21/10
687	Flooring	28 days	Mon 4/12/10	Wed 5/19/10
688	Finish MEP	28 days	Mon 4/19/10	Wed 5/26/10
689	Hardware / Specialties	18 days	Mon 4/26/10	Wed 5/19/10
690	Punchlist	10 days	Thu 5/27/10	Wed 6/9/10
691	Final Cleaning	3 days	Thu 6/10/10	Mon 6/14/10
692	Construction Complete	1 day	Tue 6/15/10	Tue 6/15/10
693	Sidewalks	5 days	Mon 4/12/10	Fri 4/16/10
694	Driveway Stone	5 days	Mon 4/12/10	Fri 4/16/10
695	Driveway Paving	1 day	Mon 4/19/10	Mon 4/19/10
696	Finish Paving	1 day	Tue 4/20/10	Tue 4/20/10
697	Lawn Plantings	3 days	Tue 4/20/10	Thu 4/22/10
698	Conditional C of O	1 day	Wed 6/16/10	Wed 6/16/10
699	Certificate of Compliance	1 day	Thu 6/17/10	Thu 6/17/10
700	Tenant Move-in	1 day	Fri 6/18/10	Fri 6/18/10
701	<b>#15 - Building Type E</b>	<b>160 days</b>	<b>Mon 11/16/09</b>	<b>Fri 6/25/10</b>
702	Start Date	1 day	Mon 11/16/09	Mon 11/16/09
703	Sitework	110 days	Tue 11/17/09	Mon 4/19/10
704	Foundation	5 days	Tue 11/17/09	Mon 11/23/09
705	Underslab Utilities/Mudslab	5 days	Mon 11/23/09	Fri 11/27/09
706	Wood Framing	5 days	Wed 12/30/09	Tue 1/5/10
707	Roofing	4 days	Wed 1/6/10	Mon 1/11/10
708	Siding	5 days	Mon 3/29/10	Fri 4/2/10
709	Rough MEP	18 days	Wed 1/6/10	Fri 1/29/10
710	Drywall	15 days	Mon 3/22/10	Fri 4/9/10
711	Finish Carpentry	43 days	Mon 4/12/10	Wed 6/9/10
712	Finish Painting	35 days	Mon 4/12/10	Fri 5/28/10
713	Flooring	28 days	Mon 4/19/10	Wed 5/26/10
714	Finish MEP	28 days	Mon 4/26/10	Wed 6/2/10
715	Hardware / Specialties	18 days	Mon 5/3/10	Wed 5/26/10
716	Punchlist	10 days	Thu 6/3/10	Wed 6/16/10
717	Final Cleaning	3 days	Thu 6/17/10	Mon 6/21/10
718	Construction Complete	1 day	Tue 6/22/10	Tue 6/22/10
719	Sidewalks	5 days	Mon 4/12/10	Fri 4/16/10
720	Driveway Stone	5 days	Mon 4/12/10	Fri 4/16/10
721	Driveway Paving	1 day	Mon 4/19/10	Mon 4/19/10
722	Finish Paving	1 day	Tue 4/20/10	Tue 4/20/10
723	Lawn Plantings	3 days	Tue 4/20/10	Thu 4/22/10
724	Conditional C of O	1 day	Wed 6/23/10	Wed 6/23/10
725	Certificate of Compliance	1 day	Thu 6/24/10	Thu 6/24/10
726	Tenant Move-in	1 day	Fri 6/25/10	Fri 6/25/10
727	<b>Underground Electric</b>	<b>1 day?</b>	<b>Mon 7/27/09</b>	<b>Mon 7/27/09</b>
728	Prep for Transformers #7-#15	1 day?	Mon 7/27/09	Mon 7/27/09
729	<b>#16 - Building Type C1</b>	<b>196 days</b>	<b>Mon 11/23/09</b>	<b>Mon 8/23/10</b>
730	Start Date	1 day	Mon 11/23/09	Mon 11/23/09
731	Sitework	195 days	Tue 11/24/09	Mon 8/23/10
732	Foundation	5 days	Tue 11/24/09	Mon 11/30/09
733	Underslab Utilities/Mudslab	5 days	Mon 11/30/09	Fri 12/4/09
734	Wood Framing	5 days	Thu 1/14/10	Wed 1/20/10
735	Roofing	4 days	Thu 1/21/10	Tue 1/26/10
736	Siding	5 days	Mon 4/5/10	Fri 4/9/10
737	Rough MEP	18 days	Wed 2/10/10	Fri 3/5/10
738	Drywall	15 days	Mon 3/29/10	Fri 4/16/10
739	Finish Carpentry	43 days	Mon 4/19/10	Wed 6/16/10
740	Finish Painting	35 days	Mon 4/19/10	Fri 6/4/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
741	Flooring	28 days	Mon 4/26/10	Wed 6/2/10
742	Finish MEP	28 days	Mon 5/3/10	Wed 6/9/10
743	Hardware / Specialties	18 days	Mon 5/10/10	Wed 6/2/10
744	Punchlist	10 days	Thu 6/10/10	Wed 6/23/10
745	Final Cleaning	3 days	Thu 6/24/10	Mon 6/28/10
746	Construction Complete	1 day	Tue 6/29/10	Tue 6/29/10
747	Sidewalks	5 days	Mon 4/12/10	Fri 4/16/10
748	Driveway Stone	5 days	Mon 4/12/10	Fri 4/16/10
749	Driveway Paving	1 day	Mon 4/19/10	Mon 4/19/10
750	Finish Paving	1 day	Tue 4/20/10	Tue 4/20/10
751	Lawn Plantings	3 days	Tue 4/20/10	Thu 4/22/10
752	Conditional C of O	1 day	Wed 6/30/10	Wed 6/30/10
753	Certificate of Compliance	1 day	Thu 7/1/10	Thu 7/1/10
754	Tenant Move-in	1 day	Fri 7/2/10	Fri 7/2/10
755	<b>#17 - Building Type D3</b>	<b>160 days</b>	<b>Mon 11/30/09</b>	<b>Fri 7/9/10</b>
756	Start Date	1 day	Mon 11/30/09	Mon 11/30/09
757	Sitework	100 days	Tue 12/1/09	Mon 4/19/10
758	Foundation	5 days	Tue 12/1/09	Mon 12/7/09
759	Underslab Utilities/Mudslab	5 days	Mon 12/7/09	Fri 12/11/09
760	Wood Framing	5 days	Mon 1/18/10	Fri 1/22/10
761	Roofing	4 days	Mon 1/25/10	Thu 1/28/10
762	Siding	5 days	Mon 4/12/10	Fri 4/16/10
763	Rough MEP	18 days	Mon 1/25/10	Wed 2/17/10
764	Drywall	15 days	Mon 4/5/10	Fri 4/23/10
765	Finish Carpentry	43 days	Mon 4/26/10	Wed 6/23/10
766	Finish Painting	35 days	Mon 4/26/10	Fri 6/11/10
767	Flooring	28 days	Mon 5/3/10	Wed 6/9/10
768	Finish MEP	28 days	Mon 5/10/10	Wed 6/16/10
769	Hardware / Specialties	18 days	Mon 5/17/10	Wed 6/9/10
770	Punchlist	10 days	Thu 6/17/10	Wed 6/30/10
771	Final Cleaning	3 days	Thu 7/1/10	Mon 7/5/10
772	Construction Complete	1 day	Tue 7/6/10	Tue 7/6/10
773	Sidewalks	5 days	Mon 4/19/10	Fri 4/23/10
774	Driveway Stone	5 days	Mon 4/19/10	Fri 4/23/10
775	Driveway Paving	1 day	Mon 4/26/10	Mon 4/26/10
776	Finish Paving	1 day	Tue 4/27/10	Tue 4/27/10
777	Lawn Plantings	3 days	Tue 4/27/10	Thu 4/29/10
778	Conditional C of O	1 day	Wed 7/7/10	Wed 7/7/10
779	Certificate of Compliance	1 day	Thu 7/8/10	Thu 7/8/10
780	Tenant Move-in	1 day	Fri 7/9/10	Fri 7/9/10
781	<b>#18 - Building Type F2</b>	<b>155 days</b>	<b>Mon 12/7/09</b>	<b>Fri 7/9/10</b>
782	Start Date	1 day	Mon 12/7/09	Mon 12/7/09
783	Sitework	95 days	Tue 12/8/09	Mon 4/19/10
784	Foundation	5 days	Tue 12/8/09	Mon 12/14/09
785	Underslab Utilities/Mudslab	5 days	Mon 12/14/09	Fri 12/18/09
786	Wood Framing	5 days	Wed 1/27/10	Tue 2/2/10
787	Roofing	4 days	Wed 2/3/10	Mon 2/8/10
788	Siding	5 days	Mon 4/19/10	Fri 4/23/10
789	Rough MEP	18 days	Wed 2/3/10	Fri 2/26/10
790	Drywall	15 days	Mon 4/12/10	Fri 4/30/10
791	Finish Carpentry	43 days	Mon 5/3/10	Wed 6/30/10
792	Finish Painting	35 days	Mon 5/3/10	Fri 6/18/10
793	Flooring	28 days	Mon 5/10/10	Wed 6/16/10
794	Finish MEP	28 days	Mon 5/17/10	Wed 6/23/10
795	Hardware / Specialties	18 days	Mon 5/24/10	Wed 6/16/10
796	Punchlist	10 days	Thu 6/17/10	Wed 6/30/10
797	Final Cleaning	3 days	Thu 7/1/10	Mon 7/5/10
798	Construction Complete	1 day	Tue 7/6/10	Tue 7/6/10
799	Sidewalks	5 days	Mon 4/19/10	Fri 4/23/10
800	Driveway Stone	5 days	Mon 4/19/10	Fri 4/23/10
801	Driveway Paving	1 day	Mon 4/26/10	Mon 4/26/10
802	Finish Paving	1 day	Tue 4/27/10	Tue 4/27/10
803	Lawn Plantings	3 days	Tue 4/27/10	Thu 4/29/10
804	Conditional C of O	1 day	Wed 7/7/10	Wed 7/7/10
805	Certificate of Compliance	1 day	Thu 7/8/10	Thu 7/8/10
806	Tenant Move-in	1 day	Fri 7/9/10	Fri 7/9/10
807	<b>#19 - Building Type D1</b>	<b>155 days</b>	<b>Mon 12/14/09</b>	<b>Fri 7/16/10</b>
808	Start Date	1 day	Mon 12/14/09	Mon 12/14/09
809	Sitework	90 days	Tue 12/15/09	Mon 4/19/10
810	Foundation	5 days	Tue 12/15/09	Mon 12/21/09
811	Underslab Utilities/Mudslab	5 days	Mon 12/21/09	Fri 12/25/09
812	Wood Framing	5 days	Fri 1/29/10	Thu 2/4/10
813	Roofing	4 days	Fri 2/5/10	Wed 2/10/10
814	Siding	5 days	Mon 4/26/10	Fri 4/30/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
815	Rough MEP	18 days	Fri 2/5/10	Tue 3/2/10
816	Drywall	15 days	Mon 4/19/10	Fri 5/7/10
817	Finish Carpentry	43 days	Mon 5/10/10	Wed 7/7/10
818	Finish Painting	35 days	Mon 5/10/10	Fri 6/25/10
819	Flooring	28 days	Mon 5/17/10	Wed 6/23/10
820	Finish MEP	28 days	Mon 5/24/10	Wed 6/30/10
821	Hardware / Specialties	18 days	Mon 5/31/10	Wed 6/23/10
822	Punchlist	10 days	Thu 6/24/10	Wed 7/7/10
823	Final Cleaning	3 days	Thu 7/8/10	Mon 7/12/10
824	Construction Complete	1 day	Tue 7/13/10	Tue 7/13/10
825	Sidewalks	5 days	Mon 4/19/10	Fri 4/23/10
826	Driveway Stone	5 days	Mon 4/19/10	Fri 4/23/10
827	Driveway Paving	1 day	Mon 4/26/10	Mon 4/26/10
828	Finish Paving	1 day	Tue 4/27/10	Tue 4/27/10
829	Lawn Plantings	3 days	Tue 4/27/10	Thu 4/29/10
830	Conditional C of O	1 day	Wed 7/14/10	Wed 7/14/10
831	Certificate of Compliance	1 day	Thu 7/15/10	Thu 7/15/10
832	Tenant Move-in	1 day	Fri 7/16/10	Fri 7/16/10
833	<b>Underground Electric</b>	<b>1 day?</b>	<b>Mon 7/27/09</b>	<b>Mon 7/27/09</b>
834	Prep for Transformers #16-#19	1 day?	Mon 7/27/09	Mon 7/27/09
835	<b>#20 - Building Type C3</b>	<b>132 days</b>	<b>Mon 12/21/09</b>	<b>Tue 6/22/10</b>
836	Start Date	1 day	Mon 12/21/09	Mon 12/21/09
837	Sitework	85 days	Tue 12/22/09	Mon 4/19/10
838	Foundation	5 days	Tue 12/22/09	Mon 12/28/09
839	Underslab Utilities/Mudslab	5 days	Mon 12/28/09	Fri 1/1/10
840	Wood Framing	5 days	Wed 2/17/10	Tue 2/23/10
841	Roofing	4 days	Wed 2/24/10	Mon 3/1/10
842	Siding	5 days	Wed 3/31/10	Tue 4/6/10
843	Rough MEP	13 days	Tue 3/2/10	Thu 3/18/10
844	Drywall	15 days	Wed 3/24/10	Tue 4/13/10
845	Finish Carpentry	43 days	Wed 4/14/10	Fri 6/11/10
846	Finish Painting	35 days	Wed 4/14/10	Tue 6/1/10
847	Flooring	28 days	Wed 4/21/10	Fri 5/28/10
848	Finish MEP	28 days	Wed 4/28/10	Fri 6/4/10
849	Hardware / Specialties	18 days	Wed 5/5/10	Fri 5/28/10
850	Punchlist	10 days	Mon 5/31/10	Fri 6/11/10
851	Final Cleaning	3 days	Mon 6/14/10	Wed 6/16/10
852	Construction Complete	1 day	Thu 6/17/10	Thu 6/17/10
853	Sidewalks	5 days	Mon 4/19/10	Fri 4/23/10
854	Driveway Stone	5 days	Mon 4/19/10	Fri 4/23/10
855	Driveway Paving	1 day	Mon 4/26/10	Mon 4/26/10
856	Finish Paving	1 day	Tue 4/27/10	Tue 4/27/10
857	Lawn Plantings	3 days	Tue 4/27/10	Thu 4/29/10
858	Conditional C of O	1 day	Fri 6/18/10	Fri 6/18/10
859	Certificate of Compliance	1 day	Mon 6/21/10	Mon 6/21/10
860	Tenant Move-in	1 day	Tue 6/22/10	Tue 6/22/10
861	<b>#21 - Building Type D3</b>	<b>131 days</b>	<b>Mon 12/28/09</b>	<b>Mon 6/28/10</b>
862	Start Date	1 day	Mon 12/28/09	Mon 12/28/09
863	Sitework	80 days	Tue 12/29/09	Mon 4/19/10
864	Foundation	5 days	Tue 12/29/09	Mon 1/4/10
865	Underslab Utilities/Mudslab	5 days	Mon 1/4/10	Fri 1/8/10
866	Wood Framing	5 days	Tue 2/23/10	Mon 3/1/10
867	Roofing	4 days	Tue 3/2/10	Fri 3/5/10
868	Siding	5 days	Tue 4/6/10	Mon 4/12/10
869	Rough MEP	13 days	Mon 3/8/10	Wed 3/24/10
870	Drywall	15 days	Tue 3/30/10	Mon 4/19/10
871	Finish Carpentry	43 days	Tue 4/20/10	Thu 6/17/10
872	Finish Painting	35 days	Tue 4/20/10	Mon 6/7/10
873	Flooring	28 days	Tue 4/27/10	Thu 6/3/10
874	Finish MEP	28 days	Tue 5/4/10	Thu 6/10/10
875	Hardware / Specialties	18 days	Tue 5/11/10	Thu 6/3/10
876	Punchlist	10 days	Fri 6/4/10	Thu 6/17/10
877	Final Cleaning	3 days	Fri 6/18/10	Tue 6/22/10
878	Construction Complete	1 day	Wed 6/23/10	Wed 6/23/10
879	Sidewalks	5 days	Mon 4/19/10	Fri 4/23/10
880	Driveway Stone	5 days	Mon 4/19/10	Fri 4/23/10
881	Driveway Paving	1 day	Mon 4/26/10	Mon 4/26/10
882	Finish Paving	1 day	Tue 4/27/10	Tue 4/27/10
883	Lawn Plantings	3 days	Tue 4/27/10	Thu 4/29/10
884	Conditional C of O	1 day	Thu 6/24/10	Thu 6/24/10
885	Certificate of Compliance	1 day	Fri 6/25/10	Fri 6/25/10
886	Tenant Move-in	1 day	Mon 6/28/10	Mon 6/28/10
887	<b>#22 - Building Type C2</b>	<b>126 days</b>	<b>Mon 1/4/10</b>	<b>Mon 6/28/10</b>
888	Start Date	1 day	Mon 1/4/10	Mon 1/4/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
889	Sitework	80 days	Tue 1/5/10	Mon 4/26/10
890	Foundation	5 days	Tue 1/5/10	Mon 1/11/10
891	Underslab Utilities/Mudslab	5 days	Mon 1/11/10	Fri 1/15/10
892	Wood Framing	5 days	Tue 2/23/10	Mon 3/1/10
893	Roofing	4 days	Tue 3/2/10	Fri 3/5/10
894	Siding	5 days	Tue 4/6/10	Mon 4/12/10
895	Rough MEP	13 days	Mon 3/8/10	Wed 3/24/10
896	Drywall	15 days	Tue 3/30/10	Mon 4/19/10
897	Finish Carpentry	43 days	Tue 4/20/10	Thu 6/17/10
898	Finish Painting	35 days	Tue 4/20/10	Mon 6/7/10
899	Flooring	28 days	Tue 4/27/10	Thu 6/3/10
900	Finish MEP	28 days	Tue 5/4/10	Thu 6/10/10
901	Hardware / Specialties	18 days	Tue 5/11/10	Thu 6/3/10
902	Punchlist	10 days	Fri 6/4/10	Thu 6/17/10
903	Final Cleaning	3 days	Fri 6/18/10	Tue 6/22/10
904	Construction Complete	1 day	Wed 6/23/10	Wed 6/23/10
905	Sidewalks	5 days	Mon 4/26/10	Fri 4/30/10
906	Driveway Stone	5 days	Mon 4/26/10	Fri 4/30/10
907	Driveway Paving	1 day	Mon 5/3/10	Mon 5/3/10
908	Finish Paving	1 day	Tue 5/4/10	Tue 5/4/10
909	Lawn Plantings	3 days	Tue 5/4/10	Thu 5/6/10
910	Conditional C of O	1 day	Thu 6/24/10	Thu 6/24/10
911	Certificate of Compliance	1 day	Fri 6/25/10	Fri 6/25/10
912	Tenant Move-in	1 day	Mon 6/28/10	Mon 6/28/10
913	<b>#23 - Building Type C1</b>	<b>123 days</b>	<b>Mon 1/11/10</b>	<b>Wed 6/30/10</b>
914	Start Date	1 day	Mon 1/11/10	Mon 1/11/10
915	Sitework	75 days	Tue 1/12/10	Mon 4/26/10
916	Foundation	5 days	Tue 1/12/10	Mon 1/18/10
917	Underslab Utilities/Mudslab	5 days	Mon 1/18/10	Fri 1/22/10
918	Wood Framing	5 days	Tue 3/2/10	Mon 3/8/10
919	Roofing	4 days	Tue 3/9/10	Fri 3/12/10
920	Siding	5 days	Thu 4/8/10	Wed 4/14/10
921	Rough MEP	13 days	Mon 3/15/10	Wed 3/31/10
922	Drywall	15 days	Thu 4/1/10	Wed 4/21/10
923	Finish Carpentry	43 days	Thu 4/22/10	Mon 6/21/10
924	Finish Painting	35 days	Thu 4/22/10	Wed 6/9/10
925	Flooring	28 days	Thu 4/29/10	Mon 6/7/10
926	Finish MEP	28 days	Thu 5/6/10	Mon 6/14/10
927	Hardware / Specialties	18 days	Thu 5/13/10	Mon 6/7/10
928	Punchlist	10 days	Tue 6/8/10	Mon 6/21/10
929	Final Cleaning	3 days	Tue 6/22/10	Thu 6/24/10
930	Construction Complete	1 day	Fri 6/25/10	Fri 6/25/10
931	Sidewalks	5 days	Mon 4/26/10	Fri 4/30/10
932	Driveway Stone	5 days	Mon 4/26/10	Fri 4/30/10
933	Driveway Paving	1 day	Mon 5/3/10	Mon 5/3/10
934	Finish Paving	1 day	Tue 5/4/10	Tue 5/4/10
935	Lawn Plantings	3 days	Tue 5/4/10	Thu 5/6/10
936	Conditional C of O	1 day	Mon 6/28/10	Mon 6/28/10
937	Certificate of Compliance	1 day	Tue 6/29/10	Tue 6/29/10
938	Tenant Move-in	1 day	Wed 6/30/10	Wed 6/30/10
939	<b>#24 - Building Type B</b>	<b>99 days</b>	<b>Mon 2/15/10</b>	<b>Thu 7/1/10</b>
940	Start Date	1 day	Mon 2/15/10	Mon 2/15/10
941	Sitework	70 days	Tue 2/16/10	Mon 5/24/10
942	Foundation	5 days	Tue 2/16/10	Mon 2/22/10
943	Underslab Utilities/Mudslab	5 days	Mon 2/22/10	Fri 2/26/10
944	Wood Framing	5 days	Wed 3/3/10	Tue 3/9/10
945	Roofing	4 days	Wed 3/10/10	Mon 3/15/10
946	Siding	5 days	Fri 4/9/10	Thu 4/15/10
947	Rough MEP	13 days	Tue 3/16/10	Thu 4/1/10
948	Drywall	15 days	Fri 4/2/10	Thu 4/22/10
949	Finish Carpentry	43 days	Fri 4/23/10	Tue 6/22/10
950	Finish Painting	35 days	Fri 4/23/10	Thu 6/10/10
951	Flooring	28 days	Fri 4/30/10	Tue 6/8/10
952	Finish MEP	28 days	Fri 5/7/10	Tue 6/15/10
953	Hardware / Specialties	18 days	Fri 5/14/10	Tue 6/8/10
954	Punchlist	10 days	Wed 6/9/10	Tue 6/22/10
955	Final Cleaning	3 days	Wed 6/23/10	Fri 6/25/10
956	Construction Complete	1 day	Mon 6/28/10	Mon 6/28/10
957	Sidewalks	5 days	Mon 4/26/10	Fri 4/30/10
958	Driveway Stone	5 days	Mon 4/26/10	Fri 4/30/10
959	Driveway Paving	1 day	Mon 5/3/10	Mon 5/3/10
960	Finish Paving	1 day	Tue 5/4/10	Tue 5/4/10
961	Lawn Plantings	3 days	Tue 5/4/10	Thu 5/6/10
962	Conditional C of O	1 day	Tue 6/29/10	Tue 6/29/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
963	Certificate of Compliance	1 day	Wed 6/30/10	Wed 6/30/10
964	Tenant Move-in	1 day	Thu 7/1/10	Thu 7/1/10
965	<b>#25 - Building Type D2</b>	<b>96 days</b>	<b>Mon 2/22/10</b>	<b>Mon 7/5/10</b>
966	Start Date	1 day	Mon 2/22/10	Mon 2/22/10
967	Sitework	65 days	Tue 2/23/10	Mon 5/24/10
968	Foundation	5 days	Tue 2/23/10	Mon 3/1/10
969	Underslab Utilities/Mudslab	5 days	Mon 3/1/10	Fri 3/5/10
970	Wood Framing	5 days	Fri 3/5/10	Thu 3/11/10
971	Roofing	4 days	Fri 3/12/10	Wed 3/17/10
972	Siding	5 days	Tue 4/13/10	Mon 4/19/10
973	Rough MEP	13 days	Thu 3/18/10	Mon 4/5/10
974	Drywall	15 days	Tue 4/6/10	Mon 4/26/10
975	Finish Carpentry	43 days	Tue 4/27/10	Thu 6/24/10
976	Finish Painting	35 days	Tue 4/27/10	Mon 6/14/10
977	Flooring	28 days	Tue 5/4/10	Thu 6/10/10
978	Finish MEP	28 days	Tue 5/11/10	Thu 6/17/10
979	Hardware / Specialties	18 days	Tue 5/18/10	Thu 6/10/10
980	Punchlist	10 days	Fri 6/11/10	Thu 6/24/10
981	Final Cleaning	3 days	Fri 6/25/10	Tue 6/29/10
982	Construction Complete	1 day	Wed 6/30/10	Wed 6/30/10
983	Sidewalks	5 days	Mon 4/26/10	Fri 4/30/10
984	Driveway Stone	5 days	Mon 4/26/10	Fri 4/30/10
985	Driveway Paving	1 day	Mon 5/3/10	Mon 5/3/10
986	Finish Paving	1 day	Tue 5/4/10	Tue 5/4/10
987	Lawn Plantings	3 days	Tue 5/4/10	Thu 5/6/10
988	Conditional C of O	1 day	Thu 7/1/10	Thu 7/1/10
989	Certificate of Compliance	1 day	Fri 7/2/10	Fri 7/2/10
990	Tenant Move-in	1 day	Mon 7/5/10	Mon 7/5/10
991	<b>#26 - Building Type C1</b>	<b>98 days</b>	<b>Mon 3/1/10</b>	<b>Wed 7/14/10</b>
992	Start Date	1 day	Mon 3/1/10	Mon 3/1/10
993	Sitework	60 days	Tue 3/2/10	Mon 5/24/10
994	Foundation	7 days	Tue 3/2/10	Wed 3/10/10
995	Underslab Utilities/Mudslab	5 days	Wed 3/10/10	Tue 3/16/10
996	Wood Framing	5 days	Tue 3/16/10	Mon 3/22/10
997	Roofing	4 days	Tue 3/23/10	Fri 3/26/10
998	Siding	5 days	Thu 4/22/10	Wed 4/28/10
999	Rough MEP	13 days	Mon 3/29/10	Wed 4/14/10
1000	Drywall	15 days	Thu 4/15/10	Wed 5/5/10
1001	Finish Carpentry	43 days	Thu 5/6/10	Mon 7/5/10
1002	Finish Painting	35 days	Thu 5/6/10	Wed 6/23/10
1003	Flooring	28 days	Thu 5/13/10	Mon 6/21/10
1004	Finish MEP	28 days	Thu 5/20/10	Mon 6/28/10
1005	Hardware / Specialties	18 days	Thu 5/27/10	Mon 6/21/10
1006	Punchlist	10 days	Tue 6/22/10	Mon 7/5/10
1007	Final Cleaning	3 days	Tue 7/6/10	Thu 7/8/10
1008	Construction Complete	1 day	Fri 7/9/10	Fri 7/9/10
1009	Sidewalks	5 days	Mon 4/26/10	Fri 4/30/10
1010	Driveway Stone	5 days	Mon 4/26/10	Fri 4/30/10
1011	Driveway Paving	5 days	Mon 5/3/10	Fri 5/7/10
1012	Finish Paving	1 day	Mon 5/10/10	Mon 5/10/10
1013	Lawn Plantings	3 days	Mon 5/10/10	Wed 5/12/10
1014	Conditional C of O	1 day	Mon 7/12/10	Mon 7/12/10
1015	Certificate of Compliance	1 day	Tue 7/13/10	Tue 7/13/10
1016	Tenant Move-in	1 day	Wed 7/14/10	Wed 7/14/10
1017	<b>#27 - Building Type F1</b>	<b>96 days</b>	<b>Mon 3/8/10</b>	<b>Mon 7/19/10</b>
1018	Start Date	1 day	Mon 3/8/10	Mon 3/8/10
1019	Sitework	60 days	Tue 3/9/10	Mon 5/31/10
1020	Foundation	5 days	Tue 3/9/10	Mon 3/15/10
1021	Underslab Utilities/Mudslab	5 days	Mon 3/15/10	Fri 3/19/10
1022	Wood Framing	5 days	Fri 3/19/10	Thu 3/25/10
1023	Roofing	4 days	Fri 3/26/10	Wed 3/31/10
1024	Siding	5 days	Tue 4/27/10	Mon 5/3/10
1025	Rough MEP	13 days	Thu 4/1/10	Mon 4/19/10
1026	Drywall	15 days	Tue 4/20/10	Mon 5/10/10
1027	Finish Carpentry	43 days	Tue 5/11/10	Thu 7/8/10
1028	Finish Painting	35 days	Tue 5/11/10	Mon 6/28/10
1029	Flooring	28 days	Tue 5/18/10	Thu 6/24/10
1030	Finish MEP	28 days	Tue 5/25/10	Thu 7/1/10
1031	Hardware / Specialties	18 days	Tue 6/1/10	Thu 6/24/10
1032	Punchlist	10 days	Fri 6/25/10	Thu 7/8/10
1033	Final Cleaning	3 days	Fri 7/9/10	Tue 7/13/10
1034	Construction Complete	1 day	Wed 7/14/10	Wed 7/14/10
1035	Sidewalks	5 days	Mon 5/3/10	Fri 5/7/10
1036	Driveway Stone	5 days	Mon 5/3/10	Fri 5/7/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1037	Driveway Paving	1 day	Mon 5/10/10	Mon 5/10/10
1038	Finish Paving	1 day	Tue 5/11/10	Tue 5/11/10
1039	Lawn Plantings	3 days	Tue 5/11/10	Thu 5/13/10
1040	Conditional C of O	1 day	Thu 7/15/10	Thu 7/15/10
1041	Certificate of Compliance	1 day	Fri 7/16/10	Fri 7/16/10
1042	Tenant Move-in	1 day	Mon 7/19/10	Mon 7/19/10
1043	<b>#28 - Building Type D1</b>	<b>96 days</b>	<b>Mon 3/15/10</b>	<b>Mon 7/26/10</b>
1044	Start Date	1 day	Mon 3/15/10	Mon 3/15/10
1045	Sitework	55 days	Tue 3/16/10	Mon 5/31/10
1046	Foundation	5 days	Tue 3/16/10	Mon 3/22/10
1047	Underslab Utilities/Mudslab	5 days	Mon 3/22/10	Fri 3/26/10
1048	Wood Framing	5 days	Fri 3/26/10	Thu 4/1/10
1049	Roofing	4 days	Fri 4/2/10	Wed 4/7/10
1050	Siding	5 days	Tue 5/4/10	Mon 5/10/10
1051	Rough MEP	13 days	Thu 4/8/10	Mon 4/26/10
1052	Drywall	15 days	Tue 4/27/10	Mon 5/17/10
1053	Finish Carpentry	43 days	Tue 5/18/10	Thu 7/15/10
1054	Finish Painting	35 days	Tue 5/18/10	Mon 7/5/10
1055	Flooring	28 days	Tue 5/25/10	Thu 7/1/10
1056	Finish MEP	28 days	Tue 6/1/10	Thu 7/8/10
1057	Hardware / Specialties	18 days	Tue 6/8/10	Thu 7/1/10
1058	Punchlist	10 days	Fri 7/2/10	Thu 7/15/10
1059	Final Cleaning	3 days	Fri 7/16/10	Tue 7/20/10
1060	Construction Complete	1 day	Wed 7/21/10	Wed 7/21/10
1061	Sidewalks	5 days	Mon 5/3/10	Fri 5/7/10
1062	Driveway Stone	5 days	Mon 5/3/10	Fri 5/7/10
1063	Driveway Paving	1 day	Mon 5/10/10	Mon 5/10/10
1064	Finish Paving	1 day	Tue 5/11/10	Tue 5/11/10
1065	Lawn Plantings	3 days	Tue 5/11/10	Thu 5/13/10
1066	Conditional C of O	1 day	Thu 7/22/10	Thu 7/22/10
1067	Certificate of Compliance	1 day	Fri 7/23/10	Fri 7/23/10
1068	Tenant Move-in	1 day	Mon 7/26/10	Mon 7/26/10
1069	<b>Underground Electric</b>	<b>1 day?</b>	<b>Mon 7/27/09</b>	<b>Mon 7/27/09</b>
1070	Prep for Transformers #20-#18	1 day?	Mon 7/27/09	Mon 7/27/09
1071	<b>#29 - Building Type C3</b>	<b>96 days</b>	<b>Mon 3/22/10</b>	<b>Mon 8/2/10</b>
1072	Start Date	1 day	Mon 3/22/10	Mon 3/22/10
1073	Sitework	50 days	Tue 3/23/10	Mon 5/31/10
1074	Foundation	5 days	Tue 3/23/10	Mon 3/29/10
1075	Underslab Utilities/Mudslab	5 days	Mon 3/29/10	Fri 4/2/10
1076	Wood Framing	5 days	Fri 4/2/10	Thu 4/8/10
1077	Roofing	4 days	Fri 4/9/10	Wed 4/14/10
1078	Siding	5 days	Tue 5/11/10	Mon 5/17/10
1079	Rough MEP	13 days	Thu 4/15/10	Mon 5/3/10
1080	Drywall	15 days	Tue 5/4/10	Mon 5/24/10
1081	Finish Carpentry	43 days	Tue 5/25/10	Thu 7/22/10
1082	Finish Painting	35 days	Tue 5/25/10	Mon 7/12/10
1083	Flooring	28 days	Tue 6/1/10	Thu 7/8/10
1084	Finish MEP	28 days	Tue 6/8/10	Thu 7/15/10
1085	Hardware / Specialties	18 days	Tue 6/15/10	Thu 7/8/10
1086	Punchlist	10 days	Fri 7/9/10	Thu 7/22/10
1087	Final Cleaning	3 days	Fri 7/23/10	Tue 7/27/10
1088	Construction Complete	1 day	Wed 7/28/10	Wed 7/28/10
1089	Sidewalks	5 days	Mon 5/3/10	Fri 5/7/10
1090	Driveway Stone	5 days	Mon 5/3/10	Fri 5/7/10
1091	Driveway Paving	1 day	Mon 5/10/10	Mon 5/10/10
1092	Finish Paving	1 day	Tue 5/11/10	Tue 5/11/10
1093	Lawn Plantings	3 days	Tue 5/11/10	Thu 5/13/10
1094	Conditional C of O	1 day	Thu 7/29/10	Thu 7/29/10
1095	Certificate of Compliance	1 day	Fri 7/30/10	Fri 7/30/10
1096	Tenant Move-in	1 day	Mon 8/2/10	Mon 8/2/10
1097	<b>#30 - Building Type D3</b>	<b>96 days</b>	<b>Mon 3/29/10</b>	<b>Mon 8/9/10</b>
1098	Start Date	1 day	Mon 3/29/10	Mon 3/29/10
1099	Sitework	45 days	Tue 3/30/10	Mon 5/31/10
1100	Foundation	5 days	Tue 3/30/10	Mon 4/5/10
1101	Underslab Utilities/Mudslab	5 days	Mon 4/5/10	Fri 4/9/10
1102	Wood Framing	5 days	Fri 4/9/10	Thu 4/15/10
1103	Roofing	4 days	Fri 4/16/10	Wed 4/21/10
1104	Siding	5 days	Tue 5/18/10	Mon 5/24/10
1105	Rough MEP	13 days	Thu 4/22/10	Mon 5/10/10
1106	Drywall	15 days	Tue 5/11/10	Mon 5/31/10
1107	Finish Carpentry	43 days	Tue 6/1/10	Thu 7/29/10
1108	Finish Painting	35 days	Tue 6/1/10	Mon 7/19/10
1109	Flooring	28 days	Tue 6/8/10	Thu 7/15/10
1110	Finish MEP	28 days	Tue 6/15/10	Thu 7/22/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1111	Hardware / Specialties	18 days	Tue 6/22/10	Thu 7/15/10
1112	Punchlist	10 days	Fri 7/16/10	Thu 7/29/10
1113	Final Cleaning	3 days	Fri 7/30/10	Tue 8/3/10
1114	Construction Complete	1 day	Wed 8/4/10	Wed 8/4/10
1115	Sidewalks	5 days	Mon 5/3/10	Fri 5/7/10
1116	Driveway Stone	5 days	Mon 5/3/10	Fri 5/7/10
1117	Driveway Paving	1 day	Mon 5/10/10	Mon 5/10/10
1118	Finish Paving	1 day	Tue 5/11/10	Tue 5/11/10
1119	Lawn Plantings	3 days	Tue 5/11/10	Thu 5/13/10
1120	Conditional C of O	1 day	Thu 8/5/10	Thu 8/5/10
1121	Certificate of Compliance	1 day	Fri 8/6/10	Fri 8/6/10
1122	Tenant Move-in	1 day	Mon 8/9/10	Mon 8/9/10
1123	<b>#31 - Building Type D2</b>	<b>104 days</b>	<b>Mon 4/5/10</b>	<b>Thu 8/26/10</b>
1124	Start Date	1 day	Mon 4/5/10	Mon 4/5/10
1125	Sitework	45 days	Tue 4/6/10	Mon 6/7/10
1126	Foundation	5 days	Tue 4/6/10	Mon 4/12/10
1127	Underslab Utilities/Mudslab	5 days	Mon 4/12/10	Fri 4/16/10
1128	Wood Framing	5 days	Fri 4/23/10	Thu 4/29/10
1129	Roofing	4 days	Fri 4/30/10	Wed 5/5/10
1130	Siding	5 days	Fri 6/4/10	Thu 6/10/10
1131	Rough MEP	13 days	Thu 5/6/10	Mon 5/24/10
1132	Drywall	15 days	Fri 5/28/10	Thu 6/17/10
1133	Finish Carpentry	43 days	Fri 6/18/10	Tue 8/17/10
1134	Finish Painting	35 days	Fri 6/18/10	Thu 8/5/10
1135	Flooring	28 days	Fri 6/25/10	Tue 8/3/10
1136	Finish MEP	28 days	Fri 7/2/10	Tue 8/10/10
1137	Hardware / Specialties	18 days	Fri 7/9/10	Tue 8/3/10
1138	Punchlist	10 days	Wed 8/4/10	Tue 8/17/10
1139	Final Cleaning	3 days	Wed 8/18/10	Fri 8/20/10
1140	Construction Complete	1 day	Mon 8/23/10	Mon 8/23/10
1141	Sidewalks	5 days	Mon 5/10/10	Fri 5/14/10
1142	Driveway Stone	5 days	Mon 5/10/10	Fri 5/14/10
1143	Driveway Paving	1 day	Mon 5/17/10	Mon 5/17/10
1144	Finish Paving	1 day	Tue 5/18/10	Tue 5/18/10
1145	Lawn Plantings	3 days	Tue 5/18/10	Thu 5/20/10
1146	Conditional C of O	1 day	Tue 8/24/10	Tue 8/24/10
1147	Certificate of Compliance	1 day	Wed 8/25/10	Wed 8/25/10
1148	Tenant Move-in	1 day	Thu 8/26/10	Thu 8/26/10
1149	<b>Underground Electric</b>	<b>1 day?</b>	<b>Mon 7/27/09</b>	<b>Mon 7/27/09</b>
1150	Prep for Transformers #29-#31	1 day?	Mon 7/27/09	Mon 7/27/09
1151	<b>#32 - Building Type C3</b>	<b>103 days</b>	<b>Thu 4/8/10</b>	<b>Mon 8/30/10</b>
1152	Start Date	1 day	Thu 4/8/10	Thu 4/8/10
1153	Sitework	40 days	Fri 4/9/10	Thu 6/3/10
1154	Foundation	3 days	Fri 4/9/10	Tue 4/13/10
1155	Underslab Utilities/Mudslab	5 days	Tue 4/13/10	Mon 4/19/10
1156	Wood Framing	5 days	Mon 4/26/10	Fri 4/30/10
1157	Roofing	4 days	Mon 5/3/10	Thu 5/6/10
1158	Siding	5 days	Tue 5/25/10	Mon 5/31/10
1159	Rough MEP	13 days	Mon 5/3/10	Wed 5/19/10
1160	Drywall	10 days	Tue 5/25/10	Mon 6/7/10
1161	Finish Carpentry	43 days	Tue 6/8/10	Thu 8/5/10
1162	Finish Painting	35 days	Tue 7/6/10	Mon 8/23/10
1163	Flooring	28 days	Tue 7/13/10	Thu 8/19/10
1164	Finish MEP	28 days	Tue 7/20/10	Thu 8/26/10
1165	Hardware / Specialties	13 days	Tue 7/27/10	Thu 8/12/10
1166	Punchlist	5 days	Fri 8/13/10	Thu 8/19/10
1167	Final Cleaning	3 days	Fri 8/20/10	Tue 8/24/10
1168	Construction Complete	1 day	Wed 8/25/10	Wed 8/25/10
1169	Sidewalks	5 days	Mon 5/10/10	Fri 5/14/10
1170	Driveway Stone	5 days	Mon 5/10/10	Fri 5/14/10
1171	Driveway Paving	1 day	Mon 5/17/10	Mon 5/17/10
1172	Finish Paving	1 day	Tue 5/18/10	Tue 5/18/10
1173	Lawn Plantings	3 days	Tue 5/18/10	Thu 5/20/10
1174	Conditional C of O	1 day	Thu 8/26/10	Thu 8/26/10
1175	Certificate of Compliance	1 day	Fri 8/27/10	Fri 8/27/10
1176	Tenant Move-in	1 day	Mon 8/30/10	Mon 8/30/10
1177	<b>#33 - Building Type A</b>	<b>102 days</b>	<b>Tue 4/13/10</b>	<b>Wed 9/1/10</b>
1178	Start Date	1 day	Tue 4/13/10	Tue 4/13/10
1179	Sitework	45 days	Wed 4/14/10	Tue 6/15/10
1180	Foundation	3 days	Wed 4/14/10	Fri 4/16/10
1181	Underslab Utilities/Mudslab	5 days	Fri 4/16/10	Thu 4/22/10
1182	Wood Framing	5 days	Thu 4/29/10	Wed 5/5/10
1183	Roofing	4 days	Thu 5/6/10	Tue 5/11/10
1184	Siding	5 days	Thu 6/10/10	Wed 6/16/10



CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1185	Rough MEP	13 days	Wed 5/12/10	Fri 5/28/10
1186	Drywall	15 days	Thu 6/3/10	Wed 6/23/10
1187	Finish Carpentry	43 days	Thu 6/24/10	Mon 8/23/10
1188	Finish Painting	35 days	Thu 6/24/10	Wed 8/11/10
1189	Flooring	28 days	Thu 7/1/10	Mon 8/9/10
1190	Finish MEP	28 days	Thu 7/8/10	Mon 8/16/10
1191	Hardware / Specialties	18 days	Thu 7/15/10	Mon 8/9/10
1192	Punchlist	10 days	Tue 8/10/10	Mon 8/23/10
1193	Final Cleaning	3 days	Tue 8/24/10	Thu 8/26/10
1194	Construction Complete	1 day	Fri 8/27/10	Fri 8/27/10
1195	Sidewalks	5 days	Mon 5/10/10	Fri 5/14/10
1196	Driveway Stone	5 days	Mon 5/10/10	Fri 5/14/10
1197	Driveway Paving	1 day	Mon 5/17/10	Mon 5/17/10
1198	Finish Paving	1 day	Tue 5/18/10	Tue 5/18/10
1199	Lawn Plantings	3 days	Tue 5/18/10	Thu 5/20/10
1200	Conditional C of O	1 day	Mon 8/30/10	Mon 8/30/10
1201	Certificate of Compliance	1 day	Tue 8/31/10	Tue 8/31/10
1202	Tenant Move-in	1 day	Wed 9/1/10	Wed 9/1/10
1203	<b>Eagle Heights / Alley#2</b>	<b>315 days?</b>	<b>Mon 7/27/09</b>	<b>Fri 10/8/10</b>
1204	<b>Eagle Heights / Alley#2 Infrastructur</b>	<b>155 days</b>	<b>Mon 7/27/09</b>	<b>Fri 2/26/10</b>
1205	Storm Lines	5 days	Mon 7/27/09	Fri 7/31/09
1206	Sanitary Lines	5 days	Mon 8/3/09	Fri 8/7/09
1207	Water Lines	35 days	Mon 1/11/10	Fri 2/26/10
1208	Gas Line	2 days	Mon 7/27/09	Tue 7/28/09
1209	Electric Line	5 days	Mon 7/27/09	Fri 7/31/09
1210	Road Cut / Stone Base	45 days	Mon 7/27/09	Fri 9/25/09
1211	Curbing	12 days	Mon 7/27/09	Tue 8/11/09
1212	Binder Paving	10 days	Mon 7/27/09	Fri 8/7/09
1213	Top Coat Paving	5 days	Mon 8/10/09	Fri 8/14/09
1214	<b>#34 - Building Type C2</b>	<b>102 days</b>	<b>Fri 4/16/10</b>	<b>Mon 9/6/10</b>
1215	Start Date	1 day	Fri 4/16/10	Fri 4/16/10
1216	Sitework	40 days	Mon 4/19/10	Fri 6/11/10
1217	Foundation	3 days	Mon 4/19/10	Wed 4/21/10
1218	Underslab Utilities/Mudslab	5 days	Wed 4/21/10	Tue 4/27/10
1219	Wood Framing	5 days	Tue 5/4/10	Mon 5/10/10
1220	Roofing	4 days	Tue 5/11/10	Fri 5/14/10
1221	Siding	5 days	Tue 6/15/10	Mon 6/21/10
1222	Rough MEP	13 days	Mon 5/17/10	Wed 6/2/10
1223	Drywall	15 days	Tue 6/8/10	Mon 6/28/10
1224	Finish Carpentry	43 days	Tue 6/29/10	Thu 8/26/10
1225	Finish Painting	35 days	Tue 6/29/10	Mon 8/16/10
1226	Flooring	28 days	Tue 7/6/10	Thu 8/12/10
1227	Finish MEP	28 days	Tue 7/13/10	Thu 8/19/10
1228	Hardware / Specialties	18 days	Tue 7/20/10	Thu 8/12/10
1229	Punchlist	10 days	Fri 8/13/10	Thu 8/26/10
1230	Final Cleaning	3 days	Fri 8/27/10	Tue 8/31/10
1231	Construction Complete	1 day	Wed 9/1/10	Wed 9/1/10
1232	Sidewalks	5 days	Mon 5/10/10	Fri 5/14/10
1233	Driveway Stone	5 days	Mon 5/10/10	Fri 5/14/10
1234	Driveway Paving	1 day	Mon 5/17/10	Mon 5/17/10
1235	Finish Paving	1 day	Tue 5/18/10	Tue 5/18/10
1236	Lawn Plantings	3 days	Tue 5/18/10	Thu 5/20/10
1237	Conditional C of O	1 day	Thu 9/2/10	Thu 9/2/10
1238	Certificate of Compliance	1 day	Fri 9/3/10	Fri 9/3/10
1239	Tenant Move-in	1 day	Mon 9/6/10	Mon 9/6/10
1240	<b>#35 - Building Type C1</b>	<b>102 days</b>	<b>Wed 4/21/10</b>	<b>Thu 9/9/10</b>
1241	Start Date	1 day	Wed 4/21/10	Wed 4/21/10
1242	Sitework	45 days	Thu 4/22/10	Wed 6/23/10
1243	Foundation	3 days	Thu 4/22/10	Mon 4/26/10
1244	Underslab Utilities/Mudslab	5 days	Mon 4/26/10	Fri 4/30/10
1245	Wood Framing	5 days	Fri 5/7/10	Thu 5/13/10
1246	Roofing	4 days	Fri 5/14/10	Wed 5/19/10
1247	Siding	5 days	Fri 6/18/10	Thu 6/24/10
1248	Rough MEP	13 days	Thu 5/20/10	Mon 6/7/10
1249	Drywall	15 days	Fri 6/11/10	Thu 7/1/10
1250	Finish Carpentry	43 days	Fri 7/2/10	Tue 8/31/10
1251	Finish Painting	35 days	Fri 7/2/10	Thu 8/19/10
1252	Flooring	28 days	Fri 7/9/10	Tue 8/17/10
1253	Finish MEP	28 days	Fri 7/16/10	Tue 8/24/10
1254	Hardware / Specialties	18 days	Fri 7/23/10	Tue 8/17/10
1255	Punchlist	10 days	Wed 8/18/10	Tue 8/31/10
1256	Final Cleaning	3 days	Wed 9/1/10	Fri 9/3/10
1257	Construction Complete	1 day	Mon 9/6/10	Mon 9/6/10
1258	Sidewalks	5 days	Thu 6/3/10	Wed 6/9/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1259	Driveway Stone	5 days	Thu 6/3/10	Wed 6/9/10
1260	Driveway Paving	1 day	Thu 6/10/10	Thu 6/10/10
1261	Finish Paving	1 day	Fri 6/11/10	Fri 6/11/10
1262	Lawn Plantings	3 days	Fri 6/11/10	Tue 6/15/10
1263	Conditional C of O	1 day	Tue 9/7/10	Tue 9/7/10
1264	Certificate of Compliance	1 day	Wed 9/8/10	Wed 9/8/10
1265	Tenant Move-in	1 day	Thu 9/9/10	Thu 9/9/10
1266	<b>#36 - Building Type D1</b>	<b>102 days</b>	<b>Mon 4/26/10</b>	<b>Tue 9/14/10</b>
1267	Start Date	1 day	Mon 4/26/10	Mon 4/26/10
1268	Sitework	40 days	Tue 4/27/10	Mon 6/21/10
1269	Foundation	3 days	Tue 4/27/10	Thu 4/29/10
1270	Underslab Utilities/Mudslab	5 days	Thu 4/29/10	Wed 5/5/10
1271	Wood Framing	5 days	Wed 5/12/10	Tue 5/18/10
1272	Roofing	4 days	Wed 5/19/10	Mon 5/24/10
1273	Siding	5 days	Wed 6/23/10	Tue 6/29/10
1274	Rough MEP	13 days	Tue 5/25/10	Thu 6/10/10
1275	Drywall	15 days	Wed 6/16/10	Tue 7/6/10
1276	Finish Carpentry	43 days	Wed 7/7/10	Fri 9/3/10
1277	Finish Painting	35 days	Wed 7/7/10	Tue 8/24/10
1278	Flooring	28 days	Wed 7/14/10	Fri 8/20/10
1279	Finish MEP	28 days	Wed 7/21/10	Fri 8/27/10
1280	Hardware / Specialties	18 days	Wed 7/28/10	Fri 8/20/10
1281	Punchlist	10 days	Mon 8/23/10	Fri 9/3/10
1282	Final Cleaning	3 days	Mon 9/6/10	Wed 9/8/10
1283	Construction Complete	1 day	Thu 9/9/10	Thu 9/9/10
1284	Sidewalks	5 days	Thu 6/3/10	Wed 6/9/10
1285	Driveway Stone	5 days	Thu 6/3/10	Wed 6/9/10
1286	Driveway Paving	1 day	Thu 6/10/10	Thu 6/10/10
1287	Finish Paving	1 day	Fri 6/11/10	Fri 6/11/10
1288	Lawn Plantings	3 days	Fri 6/11/10	Tue 6/15/10
1289	Conditional C of O	1 day	Fri 9/10/10	Fri 9/10/10
1290	Certificate of Compliance	1 day	Mon 9/13/10	Mon 9/13/10
1291	Tenant Move-in	1 day	Tue 9/14/10	Tue 9/14/10
1292	<b>#37 - Building Type F1</b>	<b>102 days</b>	<b>Thu 4/29/10</b>	<b>Fri 9/17/10</b>
1293	Start Date	1 day	Thu 4/29/10	Thu 4/29/10
1294	Sitework	35 days	Fri 4/30/10	Thu 6/17/10
1295	Foundation	3 days	Fri 4/30/10	Tue 5/4/10
1296	Underslab Utilities/Mudslab	5 days	Tue 5/4/10	Mon 5/10/10
1297	Wood Framing	5 days	Mon 5/17/10	Fri 5/21/10
1298	Roofing	4 days	Mon 5/24/10	Thu 5/27/10
1299	Siding	5 days	Mon 6/28/10	Fri 7/2/10
1300	Rough MEP	13 days	Fri 5/28/10	Tue 6/15/10
1301	Drywall	15 days	Mon 6/21/10	Fri 7/9/10
1302	Finish Carpentry	43 days	Mon 7/12/10	Wed 9/8/10
1303	Finish Painting	35 days	Mon 7/12/10	Fri 8/27/10
1304	Flooring	28 days	Mon 7/19/10	Wed 8/25/10
1305	Finish MEP	28 days	Mon 7/26/10	Wed 9/1/10
1306	Hardware / Specialties	18 days	Mon 8/2/10	Wed 8/25/10
1307	Punchlist	10 days	Thu 8/26/10	Wed 9/8/10
1308	Final Cleaning	3 days	Thu 9/9/10	Mon 9/13/10
1309	Construction Complete	1 day	Tue 9/14/10	Tue 9/14/10
1310	Sidewalks	5 days	Thu 6/3/10	Wed 6/9/10
1311	Driveway Stone	5 days	Thu 6/3/10	Wed 6/9/10
1312	Driveway Paving	1 day	Thu 6/10/10	Thu 6/10/10
1313	Finish Paving	1 day	Fri 6/11/10	Fri 6/11/10
1314	Lawn Plantings	3 days	Fri 6/11/10	Tue 6/15/10
1315	Conditional C of O	1 day	Wed 9/15/10	Wed 9/15/10
1316	Certificate of Compliance	1 day	Thu 9/16/10	Thu 9/16/10
1317	Tenant Move-in	1 day	Fri 9/17/10	Fri 9/17/10
1318	<b>#38 - Building Type D3</b>	<b>103 days</b>	<b>Tue 5/4/10</b>	<b>Thu 9/23/10</b>
1319	Start Date	1 day	Tue 5/4/10	Tue 5/4/10
1320	Sitework	30 days	Wed 5/5/10	Tue 6/15/10
1321	Foundation	3 days	Wed 5/5/10	Fri 5/7/10
1322	Underslab Utilities/Mudslab	5 days	Fri 5/7/10	Thu 5/13/10
1323	Wood Framing	5 days	Thu 5/20/10	Wed 5/26/10
1324	Roofing	4 days	Thu 5/27/10	Tue 6/1/10
1325	Siding	5 days	Fri 7/2/10	Thu 7/8/10
1326	Rough MEP	13 days	Wed 6/2/10	Fri 6/18/10
1327	Drywall	15 days	Fri 6/25/10	Thu 7/15/10
1328	Finish Carpentry	43 days	Fri 7/16/10	Tue 9/14/10
1329	Finish Painting	35 days	Fri 7/16/10	Thu 9/2/10
1330	Flooring	28 days	Fri 7/23/10	Tue 8/31/10
1331	Finish MEP	28 days	Fri 7/30/10	Tue 9/7/10
1332	Hardware / Specialties	18 days	Fri 8/6/10	Tue 8/31/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1333	Punchlist	10 days	Wed 9/1/10	Tue 9/14/10
1334	Final Cleaning	3 days	Wed 9/15/10	Fri 9/17/10
1335	Construction Complete	1 day	Mon 9/20/10	Mon 9/20/10
1336	Sidewalks	5 days	Thu 6/3/10	Wed 6/9/10
1337	Driveway Stone	5 days	Thu 6/3/10	Wed 6/9/10
1338	Driveway Paving	1 day	Thu 6/10/10	Thu 6/10/10
1339	Finish Paving	1 day	Fri 6/11/10	Fri 6/11/10
1340	Lawn Plantings	3 days	Fri 6/11/10	Tue 6/15/10
1341	Conditional C of O	1 day	Tue 9/21/10	Tue 9/21/10
1342	Certificate of Compliance	1 day	Wed 9/22/10	Wed 9/22/10
1343	Tenant Move-in	1 day	Thu 9/23/10	Thu 9/23/10
1344	<b>Underground Electric</b>	<b>1 day?</b>	<b>Mon 7/27/09</b>	<b>Mon 7/27/09</b>
1345	Prep for Transformers #32-#38	1 day?	Mon 7/27/09	Mon 7/27/09
1346	<b>#39 - Building Type F2</b>	<b>102 days</b>	<b>Fri 5/7/10</b>	<b>Mon 9/27/10</b>
1347	Start Date	1 day	Fri 5/7/10	Fri 5/7/10
1348	Sitework	40 days	Mon 5/10/10	Fri 7/2/10
1349	Foundation	3 days	Mon 5/10/10	Wed 5/12/10
1350	Underslab Utilities/Mudslab	5 days	Wed 5/12/10	Tue 5/18/10
1351	Wood Framing	5 days	Tue 5/25/10	Mon 5/31/10
1352	Roofing	4 days	Tue 6/1/10	Fri 6/4/10
1353	Siding	5 days	Tue 7/6/10	Mon 7/12/10
1354	Rough MEP	13 days	Mon 6/7/10	Wed 6/23/10
1355	Drywall	15 days	Tue 6/29/10	Mon 7/19/10
1356	Finish Carpentry	43 days	Tue 7/20/10	Thu 9/16/10
1357	Finish Painting	35 days	Tue 7/20/10	Mon 9/6/10
1358	Flooring	28 days	Tue 7/27/10	Thu 9/2/10
1359	Finish MEP	28 days	Tue 8/3/10	Thu 9/9/10
1360	Hardware / Specialties	18 days	Tue 8/10/10	Thu 9/2/10
1361	Punchlist	10 days	Fri 9/3/10	Thu 9/16/10
1362	Final Cleaning	3 days	Fri 9/17/10	Tue 9/21/10
1363	Construction Complete	1 day	Wed 9/22/10	Wed 9/22/10
1364	Sidewalks	5 days	Thu 7/1/10	Wed 7/7/10
1365	Driveway Stone	5 days	Thu 7/1/10	Wed 7/7/10
1366	Driveway Paving	1 day	Thu 7/8/10	Thu 7/8/10
1367	Finish Paving	1 day	Fri 7/9/10	Fri 7/9/10
1368	Lawn Plantings	3 days	Fri 7/9/10	Tue 7/13/10
1369	Conditional C of O	1 day	Thu 9/23/10	Thu 9/23/10
1370	Certificate of Compliance	1 day	Fri 9/24/10	Fri 9/24/10
1371	Tenant Move-in	1 day	Mon 9/27/10	Mon 9/27/10
1372	<b>#40 - Building Type E</b>	<b>102 days</b>	<b>Wed 5/12/10</b>	<b>Thu 9/30/10</b>
1373	Start Date	1 day	Wed 5/12/10	Wed 5/12/10
1374	Sitework	35 days	Thu 5/13/10	Wed 6/30/10
1375	Foundation	3 days	Thu 5/13/10	Mon 5/17/10
1376	Underslab Utilities/Mudslab	5 days	Mon 5/17/10	Fri 5/21/10
1377	Wood Framing	5 days	Fri 5/28/10	Thu 6/3/10
1378	Roofing	4 days	Fri 6/4/10	Wed 6/9/10
1379	Siding	5 days	Fri 7/9/10	Thu 7/15/10
1380	Rough MEP	13 days	Thu 6/10/10	Mon 6/28/10
1381	Drywall	15 days	Fri 7/2/10	Thu 7/22/10
1382	Finish Carpentry	43 days	Fri 7/23/10	Tue 9/21/10
1383	Finish Painting	35 days	Fri 7/23/10	Thu 9/9/10
1384	Flooring	28 days	Fri 7/30/10	Tue 9/7/10
1385	Finish MEP	28 days	Fri 8/6/10	Tue 9/14/10
1386	Hardware / Specialties	18 days	Fri 8/13/10	Tue 9/7/10
1387	Punchlist	10 days	Wed 9/8/10	Tue 9/21/10
1388	Final Cleaning	3 days	Wed 9/22/10	Fri 9/24/10
1389	Construction Complete	1 day	Mon 9/27/10	Mon 9/27/10
1390	Sidewalks	5 days	Thu 7/1/10	Wed 7/7/10
1391	Driveway Stone	5 days	Thu 7/1/10	Wed 7/7/10
1392	Driveway Paving	1 day	Thu 7/8/10	Thu 7/8/10
1393	Finish Paving	1 day	Fri 7/9/10	Fri 7/9/10
1394	Lawn Plantings	3 days	Fri 7/9/10	Tue 7/13/10
1395	Conditional C of O	1 day	Tue 9/28/10	Tue 9/28/10
1396	Certificate of Compliance	1 day	Wed 9/29/10	Wed 9/29/10
1397	Tenant Move-in	1 day	Thu 9/30/10	Thu 9/30/10
1398	<b>#41 - Building Type D1</b>	<b>104 days</b>	<b>Mon 5/17/10</b>	<b>Thu 10/7/10</b>
1399	Start Date	1 day	Mon 5/17/10	Mon 5/17/10
1400	Sitework	30 days	Tue 5/18/10	Mon 6/28/10
1401	Foundation	5 days	Tue 5/18/10	Mon 5/24/10
1402	Underslab Utilities/Mudslab	5 days	Mon 5/24/10	Fri 5/28/10
1403	Wood Framing	5 days	Fri 6/4/10	Thu 6/10/10
1404	Roofing	4 days	Fri 6/11/10	Wed 6/16/10
1405	Siding	5 days	Fri 7/16/10	Thu 7/22/10
1406	Rough MEP	13 days	Thu 6/17/10	Mon 7/5/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1407	Drywall	15 days	Fri 7/9/10	Thu 7/29/10
1408	Finish Carpentry	43 days	Fri 7/30/10	Tue 9/28/10
1409	Finish Painting	35 days	Fri 7/30/10	Thu 9/16/10
1410	Flooring	28 days	Fri 8/6/10	Tue 9/14/10
1411	Finish MEP	28 days	Fri 8/13/10	Tue 9/21/10
1412	Hardware / Specialties	18 days	Fri 8/20/10	Tue 9/14/10
1413	Punchlist	10 days	Wed 9/15/10	Tue 9/28/10
1414	Final Cleaning	3 days	Wed 9/29/10	Fri 10/1/10
1415	Construction Complete	1 day	Mon 10/4/10	Mon 10/4/10
1416	Sidewalks	5 days	Thu 7/1/10	Wed 7/7/10
1417	Driveway Stone	5 days	Thu 7/1/10	Wed 7/7/10
1418	Driveway Paving	1 day	Thu 7/8/10	Thu 7/8/10
1419	Finish Paving	1 day	Fri 7/9/10	Fri 7/9/10
1420	Lawn Plantings	3 days	Fri 7/9/10	Tue 7/13/10
1421	Conditional C of O	1 day	Tue 10/5/10	Tue 10/5/10
1422	Certificate of Compliance	1 day	Wed 10/6/10	Wed 10/6/10
1423	Tenant Move-in	1 day	Thu 10/7/10	Thu 10/7/10
1424	<b>#42 - Building Type C1</b>	<b>102 days</b>	<b>Thu 5/20/10</b>	<b>Fri 10/8/10</b>
1425	Start Date	1 day	Thu 5/20/10	Thu 5/20/10
1426	Sitework	25 days	Fri 5/21/10	Thu 6/24/10
1427	Foundation	3 days	Fri 5/21/10	Tue 5/25/10
1428	Underslab Utilities/Mudslab	5 days	Tue 5/25/10	Mon 5/31/10
1429	Wood Framing	5 days	Mon 6/7/10	Fri 6/11/10
1430	Roofing	4 days	Mon 6/14/10	Thu 6/17/10
1431	Siding	5 days	Mon 7/19/10	Fri 7/23/10
1432	Rough MEP	13 days	Fri 6/18/10	Tue 7/6/10
1433	Drywall	15 days	Mon 7/12/10	Fri 7/30/10
1434	Finish Carpentry	43 days	Mon 8/2/10	Wed 9/29/10
1435	Finish Painting	35 days	Mon 8/2/10	Fri 9/17/10
1436	Flooring	28 days	Mon 8/9/10	Wed 9/15/10
1437	Finish MEP	28 days	Mon 8/16/10	Wed 9/22/10
1438	Hardware / Specialties	18 days	Mon 8/23/10	Wed 9/15/10
1439	Punchlist	10 days	Thu 9/16/10	Wed 9/29/10
1440	Final Cleaning	3 days	Thu 9/30/10	Mon 10/4/10
1441	Construction Complete	1 day	Tue 10/5/10	Tue 10/5/10
1442	Sidewalks	5 days	Thu 7/1/10	Wed 7/7/10
1443	Driveway Stone	5 days	Thu 7/1/10	Wed 7/7/10
1444	Driveway Paving	1 day	Thu 7/8/10	Thu 7/8/10
1445	Finish Paving	1 day	Fri 7/9/10	Fri 7/9/10
1446	Lawn Plantings	3 days	Fri 7/9/10	Tue 7/13/10
1447	Conditional C of O	1 day	Wed 10/6/10	Wed 10/6/10
1448	Certificate of Compliance	1 day	Thu 10/7/10	Thu 10/7/10
1449	Tenant Move-in	1 day	Fri 10/8/10	Fri 10/8/10
1450	<b>Underground Electric</b>	<b>1 day?</b>	<b>Mon 7/27/09</b>	<b>Mon 7/27/09</b>
1451	Prep for Transformers #39-#42	1 day?	Mon 7/27/09	Mon 7/27/09
1452	<b>South of Center (Demo Houses)</b>	<b>248 days</b>	<b>Mon 7/27/09</b>	<b>Wed 7/7/10</b>
1453	<b>Center Avenue Infrastructure</b>	<b>240 days</b>	<b>Mon 7/27/09</b>	<b>Fri 6/25/10</b>
1454	Storm Lines	10 days	Mon 9/7/09	Fri 9/18/09
1455	Sanitary Lines	10 days	Mon 9/21/09	Fri 10/2/09
1456	Water Lines	5 days	Mon 10/5/09	Fri 10/9/09
1457	Gas Line	2 days	Mon 7/27/09	Tue 7/28/09
1458	Mill / Repave	15 days	Mon 5/31/10	Fri 6/18/10
1459	Top Coat Paving	5 days	Mon 6/21/10	Fri 6/25/10
1460	<b>#59 - Type D1</b>	<b>155 days</b>	<b>Mon 10/19/09</b>	<b>Fri 5/21/10</b>
1461	Start Date	1 day	Mon 10/19/09	Mon 10/19/09
1462	Demolition	5 days	Mon 10/19/09	Fri 10/23/09
1463	Underslab Utilities / Mudslab	5 days	Mon 10/26/09	Fri 10/30/09
1464	Wood Framing	5 days	Mon 11/2/09	Fri 11/6/09
1465	Roofing	5 days	Mon 11/9/09	Fri 11/13/09
1466	Siding / Masonry	5 days	Mon 3/15/10	Fri 3/19/10
1467	Rough MEP	25 days	Mon 11/16/09	Fri 12/18/09
1468	Drywall	15 days	Mon 3/8/10	Fri 3/26/10
1469	Finish Carpentry	5 days	Mon 3/29/10	Fri 4/2/10
1470	Finish Painting	5 days	Mon 4/5/10	Fri 4/9/10
1471	Flooring	5 days	Mon 4/12/10	Fri 4/16/10
1472	Finish MEP	5 days	Mon 4/19/10	Fri 4/23/10
1473	Hardware / Specialties	5 days	Mon 4/26/10	Fri 4/30/10
1474	Punchlist	5 days	Mon 5/3/10	Fri 5/7/10
1475	Final Cleaning	5 days	Mon 5/10/10	Fri 5/14/10
1476	Construction Complete	1 day	Mon 5/17/10	Mon 5/17/10
1477	Sidewalks	5 days	Mon 3/29/10	Fri 4/2/10
1478	Driveway Stone	5 days	Mon 3/29/10	Fri 4/2/10
1479	Driveway Paving	1 day	Mon 4/5/10	Mon 4/5/10
1480	Finish Paving	1 day	Tue 4/6/10	Tue 4/6/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1481	Lawn Plantings	3 days	Tue 4/6/10	Thu 4/8/10
1482	Conditional C of O	1 day	Tue 5/18/10	Tue 5/18/10
1483	Certificate of Compliance	2 days	Wed 5/19/10	Thu 5/20/10
1484	Tenant Move-in	1 day	Fri 5/21/10	Fri 5/21/10
1485	<b>#58 - Type D2</b>	<b>158 days</b>	<b>Mon 11/2/09</b>	<b>Wed 6/9/10</b>
1486	Start Date	1 day	Mon 11/2/09	Mon 11/2/09
1487	Underslab Utilities / Mudslab	5 days	Mon 11/2/09	Fri 11/6/09
1488	Wood Framing	5 days	Mon 11/16/09	Fri 11/20/09
1489	Roofing	5 days	Mon 11/23/09	Fri 11/27/09
1490	Siding / Masonry	5 days	Mon 11/30/09	Fri 12/4/09
1491	Rough MEP	13 days	Wed 3/10/10	Fri 3/26/10
1492	Drywall	15 days	Thu 4/1/10	Wed 4/21/10
1493	Finish Carpentry	5 days	Thu 4/22/10	Wed 4/28/10
1494	Finish Painting	5 days	Thu 4/22/10	Wed 4/28/10
1495	Flooring	5 days	Thu 4/29/10	Wed 5/5/10
1496	Finish MEP	5 days	Thu 5/6/10	Wed 5/12/10
1497	Hardware / Specialties	5 days	Thu 5/13/10	Wed 5/19/10
1498	Punchlist	5 days	Thu 5/20/10	Wed 5/26/10
1499	Final Cleaning	5 days	Thu 5/27/10	Wed 6/2/10
1500	Construction Complete	1 day	Thu 6/3/10	Thu 6/3/10
1501	Sidewalks	5 days	Mon 3/29/10	Fri 4/2/10
1502	Driveway Stone	5 days	Mon 3/29/10	Fri 4/2/10
1503	Driveway Paving	1 day	Mon 4/5/10	Mon 4/5/10
1504	Finish Paving	1 day	Tue 4/6/10	Tue 4/6/10
1505	Lawn Plantings	3 days	Tue 4/6/10	Thu 4/8/10
1506	Conditional C of O	1 day	Fri 6/4/10	Fri 6/4/10
1507	Certificate of Compliance	2 days	Mon 6/7/10	Tue 6/8/10
1508	Tenant Move-in	1 day	Wed 6/9/10	Wed 6/9/10
1509	<b>#57 - Type C1</b>	<b>158 days</b>	<b>Mon 11/9/09</b>	<b>Wed 6/16/10</b>
1510	Start Date	1 day	Mon 11/9/09	Mon 11/9/09
1511	Underslab Utilities / Mudslab	5 days	Mon 11/9/09	Fri 11/13/09
1512	Wood Framing	5 days	Mon 11/23/09	Fri 11/27/09
1513	Roofing	5 days	Mon 11/30/09	Fri 12/4/09
1514	Siding / Masonry	5 days	Mon 12/7/09	Fri 12/11/09
1515	Rough MEP	13 days	Wed 3/17/10	Fri 4/2/10
1516	Drywall	15 days	Thu 4/8/10	Wed 4/28/10
1517	Finish Carpentry	5 days	Thu 4/29/10	Wed 5/5/10
1518	Finish Painting	5 days	Thu 4/29/10	Wed 5/5/10
1519	Flooring	5 days	Thu 5/6/10	Wed 5/12/10
1520	Finish MEP	5 days	Thu 5/13/10	Wed 5/19/10
1521	Hardware / Specialties	5 days	Thu 5/20/10	Wed 5/26/10
1522	Punchlist	5 days	Thu 5/27/10	Wed 6/2/10
1523	Final Cleaning	5 days	Thu 6/3/10	Wed 6/9/10
1524	Construction Complete	1 day	Thu 6/10/10	Thu 6/10/10
1525	Sidewalks	5 days	Mon 3/29/10	Fri 4/2/10
1526	Driveway Stone	5 days	Mon 3/29/10	Fri 4/2/10
1527	Driveway Paving	1 day	Mon 4/5/10	Mon 4/5/10
1528	Finish Paving	1 day	Tue 4/6/10	Tue 4/6/10
1529	Lawn Plantings	3 days	Tue 4/6/10	Thu 4/8/10
1530	Conditional C of O	1 day	Fri 6/11/10	Fri 6/11/10
1531	Certificate of Compliance	2 days	Mon 6/14/10	Tue 6/15/10
1532	Tenant Move-in	1 day	Wed 6/16/10	Wed 6/16/10
1533	<b>#56 - Type C2</b>	<b>158 days</b>	<b>Mon 11/16/09</b>	<b>Wed 6/23/10</b>
1534	Start Date	1 day	Mon 11/16/09	Mon 11/16/09
1535	Underslab Utilities / Mudslab	5 days	Mon 11/16/09	Fri 11/20/09
1536	Wood Framing	5 days	Mon 11/30/09	Fri 12/4/09
1537	Roofing	5 days	Mon 12/7/09	Fri 12/11/09
1538	Siding / Masonry	5 days	Mon 12/14/09	Fri 12/18/09
1539	Rough MEP	13 days	Wed 3/24/10	Fri 4/9/10
1540	Drywall	15 days	Thu 4/15/10	Wed 5/5/10
1541	Finish Carpentry	5 days	Thu 5/6/10	Wed 5/12/10
1542	Finish Painting	5 days	Thu 5/6/10	Wed 5/12/10
1543	Flooring	5 days	Thu 5/13/10	Wed 5/19/10
1544	Finish MEP	5 days	Thu 5/20/10	Wed 5/26/10
1545	Hardware / Specialties	5 days	Thu 5/27/10	Wed 6/2/10
1546	Punchlist	5 days	Thu 6/3/10	Wed 6/9/10
1547	Final Cleaning	5 days	Thu 6/10/10	Wed 6/16/10
1548	Construction Complete	1 day	Thu 6/17/10	Thu 6/17/10
1549	Sidewalks	5 days	Mon 3/29/10	Fri 4/2/10
1550	Driveway Stone	5 days	Mon 3/29/10	Fri 4/2/10
1551	Driveway Paving	1 day	Mon 4/5/10	Mon 4/5/10
1552	Finish Paving	1 day	Tue 4/6/10	Tue 4/6/10
1553	Lawn Plantings	3 days	Tue 4/6/10	Thu 4/8/10
1554	Conditional C of O	1 day	Fri 6/18/10	Fri 6/18/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1555	Certificate of Compliance	2 days	Mon 6/21/10	Tue 6/22/10
1556	Tenant Move-in	1 day	Wed 6/23/10	Wed 6/23/10
1557	<b>#55 - Type D3</b>	<b>158 days</b>	<b>Mon 11/23/09</b>	<b>Wed 6/30/10</b>
1558	Start Date	1 day	Mon 11/23/09	Mon 11/23/09
1559	Underslab Utilities / Mudslab	5 days	Mon 11/23/09	Fri 11/27/09
1560	Wood Framing	5 days	Mon 12/7/09	Fri 12/11/09
1561	Roofing	5 days	Mon 12/14/09	Fri 12/18/09
1562	Siding / Masonry	5 days	Mon 12/21/09	Fri 12/25/09
1563	Rough MEP	13 days	Wed 3/31/10	Fri 4/16/10
1564	Drywall	15 days	Thu 4/22/10	Wed 5/12/10
1565	Finish Carpentry	5 days	Thu 5/13/10	Wed 5/19/10
1566	Finish Painting	5 days	Thu 5/13/10	Wed 5/19/10
1567	Flooring	5 days	Thu 5/20/10	Wed 5/26/10
1568	Finish MEP	5 days	Thu 5/27/10	Wed 6/2/10
1569	Hardware / Specialties	5 days	Thu 6/3/10	Wed 6/9/10
1570	Punchlist	5 days	Thu 6/10/10	Wed 6/16/10
1571	Final Cleaning	5 days	Thu 6/17/10	Wed 6/23/10
1572	Construction Complete	1 day	Thu 6/24/10	Thu 6/24/10
1573	Sidewalks	5 days	Mon 3/29/10	Fri 4/2/10
1574	Driveway Stone	5 days	Mon 3/29/10	Fri 4/2/10
1575	Driveway Paving	1 day	Mon 4/5/10	Mon 4/5/10
1576	Finish Paving	1 day	Tue 4/6/10	Tue 4/6/10
1577	Lawn Plantings	3 days	Tue 4/6/10	Thu 4/8/10
1578	Conditional C of O	1 day	Fri 6/25/10	Fri 6/25/10
1579	Certificate of Compliance	2 days	Mon 6/28/10	Tue 6/29/10
1580	Tenant Move-in	1 day	Wed 6/30/10	Wed 6/30/10
1581	<b>#54 - Type F1</b>	<b>66 days</b>	<b>Wed 4/7/10</b>	<b>Wed 7/7/10</b>
1582	Start Date	1 day	Mon 5/3/10	Mon 5/3/10
1583	Underslab Utilities / Mudslab	5 days	Tue 5/4/10	Mon 5/10/10
1584	Wood Framing	5 days	Tue 5/11/10	Mon 5/17/10
1585	Roofing	5 days	Tue 5/18/10	Mon 5/24/10
1586	Siding / Masonry	5 days	Tue 5/25/10	Mon 5/31/10
1587	Rough MEP	13 days	Wed 4/7/10	Fri 4/23/10
1588	Drywall	15 days	Thu 4/29/10	Wed 5/19/10
1589	Finish Carpentry	5 days	Thu 5/20/10	Wed 5/26/10
1590	Finish Painting	5 days	Thu 5/20/10	Wed 5/26/10
1591	Flooring	5 days	Thu 5/27/10	Wed 6/2/10
1592	Finish MEP	5 days	Thu 6/3/10	Wed 6/9/10
1593	Hardware / Specialties	5 days	Thu 6/10/10	Wed 6/16/10
1594	Punchlist	5 days	Thu 6/17/10	Wed 6/23/10
1595	Final Cleaning	5 days	Thu 6/24/10	Wed 6/30/10
1596	Construction Complete	1 day	Thu 7/1/10	Thu 7/1/10
1597	Sidewalks	5 days	Tue 6/22/10	Mon 6/28/10
1598	Driveway Stone	5 days	Tue 6/22/10	Mon 6/28/10
1599	Driveway Paving	1 day	Tue 6/29/10	Tue 6/29/10
1600	Finish Paving	1 day	Wed 6/30/10	Wed 6/30/10
1601	Lawn Plantings	3 days	Wed 6/30/10	Fri 7/2/10
1602	Conditional C of O	1 day	Fri 7/2/10	Fri 7/2/10
1603	Certificate of Compliance	2 days	Mon 7/5/10	Tue 7/6/10
1604	Tenant Move-in	1 day	Wed 7/7/10	Wed 7/7/10
1605	<b>Administration Building</b>	<b>116 days</b>	<b>Mon 3/8/10</b>	<b>Mon 8/16/10</b>
1606	Asbestos Removal	2 days	Mon 3/8/10	Tue 3/9/10
1607	Procure Demo Permit	2 days	Wed 3/10/10	Thu 3/11/10
1608	Demolition	4 days	Fri 3/12/10	Wed 3/17/10
1609	Backfill Demo'd Foundations	2 days	Thu 3/18/10	Fri 3/19/10
1610	Sitework	5 days	Mon 4/5/10	Fri 4/9/10
1611	Foundation	5 days	Mon 4/12/10	Fri 4/16/10
1612	Underslab Utilities	10 days	Mon 4/19/10	Fri 4/30/10
1613	Wood Framing	20 days	Mon 5/3/10	Fri 5/28/10
1614	Roofing	5 days	Mon 5/31/10	Fri 6/4/10
1615	Siding	15 days	Mon 6/7/10	Fri 6/25/10
1616	Rough MEP	15 days	Wed 4/14/10	Tue 5/4/10
1617	Insulation	15 days	Wed 4/28/10	Tue 5/18/10
1618	Drywall	20 days	Wed 5/12/10	Tue 6/8/10
1619	Flooring	20 days	Wed 6/2/10	Tue 6/29/10
1620	Finish Carpentry	20 days	Wed 6/16/10	Tue 7/13/10
1621	Finish MEP	20 days	Wed 6/30/10	Tue 7/27/10
1622	Hardware/Specialties	5 days	Mon 7/26/10	Fri 7/30/10
1623	Punchlist	5 days	Mon 8/2/10	Fri 8/6/10
1624	Final Cleaning	3 days	Mon 8/9/10	Wed 8/11/10
1625	Construction Complete	1 day	Thu 8/12/10	Thu 8/12/10
1626	Sidewalks	5 days	Mon 7/5/10	Fri 7/9/10
1627	Asphalt Stone	5 days	Mon 7/12/10	Fri 7/16/10
1628	Asphalt	2 days	Mon 7/19/10	Tue 7/20/10

CCA 03032010 WRP1

ID	Task Name	Duration	Start	Finish
1629	Lawns / Plantings	3 days	Wed 7/21/10	Fri 7/23/10
1630	Certificate of Compliance	1 day	Fri 8/13/10	Fri 8/13/10
1631	Owner Move-In	1 day	Mon 8/16/10	Mon 8/16/10
1632	<b>Underground Utility Lines</b>	<b>279 days</b>	<b>Mon 9/7/09</b>	<b>Thu 9/30/10</b>
1633	<b>Garden Avenue</b>	<b>5 days</b>	<b>Mon 1/18/10</b>	<b>Fri 1/22/10</b>
1634	Gas Line	5 days	Mon 1/18/10	Fri 1/22/10
1635	<b>Calumet Ave. / Alley #1</b>	<b>150 days</b>	<b>Mon 10/5/09</b>	<b>Fri 4/30/10</b>
1636	Storm Lines	5 days	Mon 10/5/09	Fri 10/9/09
1637	Sanitary Lines	5 days	Mon 10/12/09	Fri 10/16/09
1638	Water Lines	10 days	Mon 1/11/10	Fri 1/22/10
1639	Gas Line	2 days	Mon 1/25/10	Tue 1/26/10
1640	Electric Line	5 days	Wed 2/3/10	Tue 2/9/10
1641	Road Cut / Stone Base	45 days	Mon 10/19/09	Fri 12/18/09
1642	Curbing	13 days	Mon 3/15/10	Wed 3/31/10
1643	Binder Paving	10 days	Mon 4/19/10	Fri 4/30/10
1644	Top Coat Paving	5 days	Mon 4/26/10	Fri 4/30/10
1645	<b>Alley #1</b>	<b>41 days</b>	<b>Fri 3/5/10</b>	<b>Fri 4/30/10</b>
1646	Road Cut / Stone Base	4 days	Fri 3/5/10	Wed 3/10/10
1647	Binder Paving	10 days	Mon 4/19/10	Fri 4/30/10
1648	Top Coat Paving	5 days	Mon 4/26/10	Fri 4/30/10
1649	<b>Eagle Heights / Alley#2</b>	<b>155 days</b>	<b>Mon 10/19/09</b>	<b>Fri 5/21/10</b>
1650	Storm Lines	5 days	Mon 10/19/09	Fri 10/23/09
1651	Sanitary Lines	5 days	Mon 10/26/09	Fri 10/30/09
1652	Water Lines	35 days	Mon 1/11/10	Fri 2/26/10
1653	Gas Line	2 days	Wed 1/27/10	Thu 1/28/10
1654	Electric Line	5 days	Wed 2/10/10	Tue 2/16/10
1655	Road Cut / Stone Base	45 days	Mon 12/21/09	Fri 2/19/10
1656	Curbing	12 days	Thu 4/1/10	Fri 4/16/10
1657	Binder Paving	10 days	Mon 5/3/10	Fri 5/14/10
1658	Top Coat Paving	5 days	Mon 5/17/10	Fri 5/21/10
1659	<b>Diamond Park Lane</b>	<b>120 days</b>	<b>Mon 12/14/09</b>	<b>Fri 5/28/10</b>
1660	Storm Lines	10 days	Mon 12/14/09	Fri 12/25/09
1661	Sanitary Lines	10 days	Mon 12/28/09	Fri 1/8/10
1662	Water Lines	35 days	Mon 1/11/10	Fri 2/26/10
1663	Gas Line	2 days	Fri 1/29/10	Mon 2/1/10
1664	Electric Line	5 days	Wed 2/10/10	Tue 2/16/10
1665	Road Cut / Stone Base	4 days	Tue 3/2/10	Fri 3/5/10
1666	Curbing	7 days	Thu 4/8/10	Fri 4/16/10
1667	Binder Paving	5 days	Mon 5/17/10	Fri 5/21/10
1668	Top Coat Paving	5 days	Mon 5/24/10	Fri 5/28/10
1669	<b>Center Avenue</b>	<b>210 days</b>	<b>Mon 9/7/09</b>	<b>Fri 6/25/10</b>
1670	Storm Lines	10 days	Mon 9/7/09	Fri 9/18/09
1671	Sanitary Lines	10 days	Mon 9/21/09	Fri 10/2/09
1672	Water Lines	5 days	Mon 10/5/09	Fri 10/9/09
1673	Gas Line	2 days	Tue 2/2/10	Wed 2/3/10
1674	Mill / Repave	15 days	Mon 5/31/10	Fri 6/18/10
1675	Top Coat Paving	5 days	Mon 6/21/10	Fri 6/25/10
1676	<b>Administration Building</b>	<b>129 days</b>	<b>Mon 4/5/10</b>	<b>Thu 9/30/10</b>
1677	Sitework	5 days	Mon 4/5/10	Fri 4/9/10
1678	Foundation	5 days	Mon 4/12/10	Fri 4/16/10
1679	Underslab Utilities	10 days	Mon 4/19/10	Fri 4/30/10
1680	Wood Framing	20 days	Mon 5/3/10	Fri 5/28/10
1681	Roofing	5 days	Mon 5/31/10	Fri 6/4/10
1682	Siding	15 days	Mon 6/7/10	Fri 6/25/10
1683	Rough MEP	15 days	Mon 5/31/10	Fri 6/18/10
1684	Insulation	15 days	Mon 6/14/10	Fri 7/2/10
1685	Drywall	20 days	Mon 6/28/10	Fri 7/23/10
1686	Flooring	20 days	Mon 7/19/10	Fri 8/13/10
1687	Finish Carpentry	20 days	Mon 8/2/10	Fri 8/27/10
1688	Finish MEP	20 days	Mon 8/16/10	Fri 9/10/10
1689	Hardware/Specialties	5 days	Thu 9/9/10	Wed 9/15/10
1690	Punchlist	5 days	Thu 9/16/10	Wed 9/22/10
1691	Final Cleaning	3 days	Thu 9/23/10	Mon 9/27/10
1692	Construction Complete	1 day	Tue 9/28/10	Tue 9/28/10
1693	Sidewalks	5 days	Mon 7/5/10	Fri 7/9/10
1694	Asphalt Stone	5 days	Mon 7/12/10	Fri 7/16/10
1695	Asphalt	2 days	Mon 7/19/10	Tue 7/20/10
1696	Lawns / Plantings	3 days	Wed 7/21/10	Fri 7/23/10
1697	Certificate of Compliance	1 day	Wed 9/29/10	Wed 9/29/10
1698	Owner Move-in	1 day	Thu 9/30/10	Thu 9/30/10